

RECEIVED
10 FEB 1967

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/su
5750
10 February 1967

From: Commanding Officer
To: Commanding General, First Marine Division (Attn: Field Historian)

Subj: Command Chronology for period 1 January to 31 January 1967

Ref: (a) MCO 5750.2
(b) FMFPacO 5750.8
(c) DivO 5750.2B

Encl: (1) January Command Chronology

1. In accordance with the provisions of references (a), (b), and (c), enclosure (1) is hereby submitted.



J.M. MACKENZIE
By direction

7TH ENGR BN

JAN 1967

UNCLASSIFIED

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/su
5750
9 February 1967

COMMAND CHRONOLOGY
1 January 1967 to 31 January 1967

INDEX

PART I - ORGANIZATIONAL DATA

PART II - NARRATIVE SUMMARY

PART III - SEQUENTIAL LISTING OF SIGNIFICANT EVENTS

PART IV - SUPPORTING DOCUMENTS

TAB A - Officer Assignments

TAB B - Sitreps (original plus one only) WEEKLY SUMMARIES

TAB C - Road Responsibility Overlay

*Filed
w/
Chron*

3/JWS/su
5750
9 February 1967

PART I

ORGANIZATIONAL DATA1. DESIGNATIONCOMMANDER

7th Engineer Battalion (Rein), FMF

LtCol. F. W. HARRIS III
8 August 1966

SUBORDINATE UNITS

HqCo	Capt. J. R. PHANEUF	- 5 December 1966
ServCo	Capt. H. A. MORGAN III	- 15 September 1966
Co"A"	Capt. N. PACULA Jr.	- 11 November 1966
Co"B"	Capt. H. L. CAMPBELL	- 27 August 1966
Co"C"	Capt. A. J. STEFFEN	- 1 October 1966
Co"D"	Capt. J. W. MARSHALL III	- 9 January 1967

ATTACHED UNITS

1st Bridge Co	Capt. W. D. LYTCH Jr.	- 4 October 1966
3rd Bridge Co	Capt. L. M. WALTERS Jr.	- 11 November 1966
Co"A", 9th EngrBn	Capt. G. W. MIMS Jr.	- 12 September 1966

2. LOCATION

7th EngrBn	6 August 1965	DANANG, RVN
1st Bridge Co	8 December 1965	DANANG, RVN
3rd Bridge Co	17 October 1966	DANANG, RVN
Co"A", 9th EngrBn	26 June 1966	DANANG, RVN

DECLASSIFIED

3. STAFF OFFICERS

Executive Officer	Maj. J. M. MACKENZIE	28 October 1966
S-1	Second Lt. J. R. MANNING	25 August 1966
S-2/3	Maj. L. E. RAMSEY	24 November 1966
S-4	Maj. W. S. SHEA	17 December 1966
Supply Off	Capt. J. W. WILSON	5 July 1966
Sgt.Maj.	Sgt.Maj. E. J. URBAN	8 August 1966

4. AVERAGE MONTHLY STRENGTH

<u>USMC</u>		<u>USN</u>	
<u>OFF</u>	<u>ENL</u>	<u>OFF</u>	<u>ENL</u>
51	1510	2	23

UNCLASSIFIED

PART II

1. Narrative Summary

The 7th Engineer Battalion (Rein) continued support of the III Marine Amphibious Force throughout I Corps Tactical Zone with primary effort concentrated in the Danang area.

Significant accomplishments during January include completion of a 317 ft. class 4 non-standard light vehicle bridge through a destroyed railroad bridge on Route 1c; installation of a 351 ft class 23 M4 floating bridge (w/1 M4T6 float) on Route 1c; completion of a 48 ft class 60 pile bent bridge on the Airborne Trail off of Route 5; completion of a 112 ft class 60 pile bent bridge on Route 5 South of Danang; reshaping and surfacing with 6" rock 1.0 km of road to hill 244 West of Danang; construction of 0.8km of road upon railroad bed from Ha Dong to Anderson Trail; and completion of plans for three more pile bent bridges, a road/bridge bypassing the village of Dai Loc on Route 5, and reopening Route 5 to An Hoa.

Other significant events include receipt of the first increment of multifuel dump trucks; dedication of a new 6 room brick school house completed as a joint Vietnamese/American project in Hoa Khanh village; and completion of a 1000 inch rifle range in the 7th Engineer Battalion area.

With the addition of Route 5 to An Hoa the 7th Engineer Battalion is now responsible for maintaining and upgrading approximately 121 km of roads. (See tab C to enclosure (1)).

PART III

SEQUENTIAL LISTING OF SIGNIFICANT EVENTS1. Topics

a. Personnel and Administration. None

b. Enemy, weather, and terrain.

- (1) 151010H at AT 943679, Co"A" M-51 dump truck detonated unknown type mine. Two WIA, not evacuated.
- (2) 071100H at AT 942664, Co"D" lowbed detonated unknown type mine. No injuries.
- (3) 071310H at AT 964665 mine sweep team security tripped M-26 grenade mine. One Marine from Co"A", 9th Engr Bn WIA, med evac.
- (4) 251555H at BT 002735, while clearing mine field Co"C" personnel detonated M-14 mine. One WIA, med evac.
- (5) 260830H at AT 993634, Co"B" personnel hit a 15 to 20 pound controlled mine. One WIA, med evac.
- (6) 290915H at AT 994663 flank security for mine sweep team detonated unknown type mine. Two WIA, med evac.

c. Organization and Operations

(1) Officer Assignments - See Tab A of Enclosure (1).

(2) Operations

- (a) On 14Jan67 a 317' class 4 non-standard light vehicle bridge completed through destroyed railroad bridge on Route 1c at AT 990642.
- (b) On 14Jan67 a 351' class 23 M4 floating bridge with one M4T6 float was completed at Ha Dong on Route 1c at AT 989641.

- (c) On 1 Jan 67 a 48' class 60 pile bent bridge was completed on the Airborne Trail off Route 5 at AT 906744.
- (d) On 20 Jan 67 a 112' class 60 pile bent bridge was completed on Route 5.
- (e) On 27 Jan 67 completed reshaping and surfacing with 6" rock 1.0 km of all weather road to hill 244.
- (f) On 31 Jan 67 completed construction of 9.8 km of road upon the old railroad bed (Route 1c) from Ha Dong (AT 990641) to Anderson Trail (AT 993633).

d. Plans

- (1) 96 ft pile bent class 60 bridge on Route 14 at AT 866573.
- (2) 96 ft pile bent class 60 bridge on Route 5 at AT 945695.
- (3) 64 ft pile bent class 60 bridge on Route 13c at BT 071701; up grading Route 13c from Marble Mountain to the 3rd Bn 1st Marines C.P.
- (4) Dai Loc bypass via hill 37. Road work underway; four ponton M-4 raft now in operation on call. (AT 924587)
- (5) Reopening MSR to An Hoa from Song Thu Bon Ferry (AT 933532 to AT 874460).
- (6) Upgrading Anderson Trail from Route 1-c to 2nd Bn 1st Marines C.P.

e. Training

- (1) Command Indoctrination and information continues for newly arrived personnel and debriefing for those departing.
- (2) 66 personnel attended the 1st Engineer Bn Land Mine Warfare School.
- (3) 170 personnel fired individual weapons for familiarization at the Battalion new 1000 inch range.
- (4) One Marine attended formal crypto comm security school.
- (5) Three personnel attended formal ADM school. All three were initial training.
- (6) One Marine attended formal Vietnamese Language school.

f. Logistics, Equipment, and Supply

(1) Administration

- (a) On 3 January a contact team from FLSG-"A" Maintenance came aboard to work on generators and reefers.
- (b) On 3 January a decontamination unit inteded for use at the vehicle washing facility arrived.
- (c) On 4 January a Quarterly Vehicle Status Report was submitted to Commanding General, 1st Marine Division.
- (d) On 10 January a request for real estate was submitted to ComNavFor Vietnam. The real estate requested was required for building and upgrading roads in Da Nang TAOR.
- (e) On 13 January a Special Allowance for Communication Electronics equipment was requested from Commanding General, 1st Marine Division.
- (f) On 18 January a report of 7th Engineer Battalion motor transport and engineer equipment lost to enemy action was forwarded to the Engineer Officer, III Marine Amphibious Force.
- (g) On 27 January a request for 30 tropical huts was forwarded to Commanding General, 1st Marine Division. The majority of these huts were intended for billeting.
- (h) On 30 January L. T. I.s and acceptance checks were started on the first of eighty four M51A2 dump trucks to be received by this Battalion.

- (2) Supply
- (a) 7th Engineer Battalion FMF (RUC 21300). During the month of January the Battalion Supply Section processed 135 priority 02 and 05 requisitions and 2596 priority 12 and 17 requisitions. Also processed were 1920 receipts from due, 1742 issues from due and 447 issues from warehouse.
- (b) 1st Bridge Company FMF (RUC21325). During the month of January 1st Bridge Company Supply Section processed 297 requisitions. Also processed were 287 receipts from due, 154 issues from due and 52 issues from warehouse.
- (3) Motor Transport. Approximately 111,628 miles were logged on the Battalion's Motor Transport vehicles during January.
- (4) Maintenance. The Battalion Maintenance Platoon completed 124 Motor Transport work orders during the month of January. A total of 154 work orders were submitted, 47 were sent to FLSCG "A". Total work orders for Engineer Equipment numbered 80 with 70 completed and 4 were sent to FLSCG "A".
- (5) Messing. The Battalion Mess Staff continued the normal mess operation of providing four (4) meals daily except on Sunday; the fourth meal being a midnight ration for night crews. On Sunday a brunch replaces breakfast and dinner. Closer control of mess operations was sided by issuing regular, early, and late chow passes to members of this Battalion.
- (6) Medical. The Battalion Aid Station treated 935 military and 5 Vietnamese. During the month of January the Dental Clinic treated 309 military and 15 Vietnamese.
- (7) Embarkation. During the reporting period the following was manifested for surface shipping:

<u>Type Cargo</u>	<u>Shipped to</u>
One Jeep, Radio MRC-83	Dong Ha

g. Civil Affairs/Civic Action

- (1) The civil affairs program continues on a daily basis.
- (2) Activities were as follows:
- (a) MEDCAP program provided treatment to 471 persons.
- (b) The Battalion sponsored, Vietnamese brickyard produced a total of 8,365 soil bricks.
- (c) A total of 429 bars of soap were distributed.
- (d) Three (3) truck loads of lumber were delivered to CHOM TAN Hamlet, one (1) load to PHUOC QUANG Hamlet, and one (1) load to DA PHUOC Hamlet.
- (e) On 7 January 1967 the HOA KHANI Village School was dedicated by Major General Herman NICKERSON. Also present were Brigadier General Herman E. HERBOLD, local area Co-ordinators and the G-5 officers of III MAF, 1st Marine Division, and FLC. A representative of Mr. Girvin GRIFFITH, USAID Representative to QUANG NAM was also present. The guest speaker was Doctor J.W. ECHOLS, Assistant USAID Education Advisor to I Corps.
- (f) A request for seven thousand (7,000) bricks for a school building project in NAMO was submitted to the Civil Affairs Officer of 7th Engineer Battalion. Five thousand, one hundred and sixty-six (5,166) were taken with the remaining of the original seven thousand (7,000) requested to be picked up at the Red Beach Store House.

h. Psychological Operations. None.

Enclosure (1)

i. Communications. None.

2. Entries. None.

PART IV

SUPPORTING DOCUMENTS

Elad
w/
qchm

1. Officer Assignments. See Tab A of enclosure (1).

2. Sitreps. See Tab B of enclosure (1). **WEEKLY SUMMARIES**

3. Road Responsibilities Overlay. See Tab C of enclosure (1).

TAB A

1/CL
10 January 1967

LINEAL #
OR

NAME	SERIAL	DATE	BILLET	ACT	BILLET	ACT	MOS	ACT	MOS	T/O TITLE/PRIMARY DU	RTD	ADD DU
		OF	RANK	RANK	RANK	RANK						
HARRIS F. W. III	045031	69	LtCol	LtCol	L302	L302	1302/1310/1305	En Cdr	Exec0	Aug 67		Senior Mbr In Narcotics, Alcoholic Inventory Bnd; Senior Mbr In Pro Bnd; Senior Mbr In Awards Bnd; Class Mat Cent; Veting; Insc; Savings Bank; In-tion Card Cent; Cust of Reg Pubs; Custodian of Classified Mat; Witnessing for Destruction of Class Mat; TS Cent; Mbr In Awards Bnd; Mbr In Narcotics Admin Inventory Bnd.
MACKENZIE J. M.	057845	1027R	Major	Major	L302	L302	1302/1305/0805	Exec0		Nov 67		
MANNING J. R.	097296	27May66	Lt	2nd Lt	0L30	0L30		S-1/Adjutant		Sep 67		
PROFT V. P.	093372	1903R	Lt	2nd Lt	0L30	1301		Pers0/En Log 10 Bn Civil Affairs 0		Sep 67		TSSCO; In Claims; Mbr In Awards Bnd; ASER Cust of Class Mat; Alternate Cust of Reg Pubs; Witnessing for Dest of Class Mat.
RAMSEY L. E.	066998	21Jun66	Major	Major	L302	1302/3402		S-2/S-3		Dec 67		Education; Career Adv
DOUGHERTY J. W.	077648	2547	Capt	Capt	L302	1302/1330		Asst S-2/MIL Geol		Nov 67		
*INGELS L. T.	072952	1492	Capt	Capt	L302	1302/0430		Asst S-3		Apr 67		
SIMOUCE J. W.	079432	3678	Lt	Capt	L302	0802/0130		Asst S-3/ABC Defo		Jun 67		Nuclear Mass Safety; NDCO
SHEA W. S.	068321	1Jul66	Major	Major	L302	1302/0240		Asst S-3/ADMO S-4		Jan 68		Police; Bombing; In Safety; Fire Marshall; Fire Security; In Clubs.
LEHRG. K.	092439	9Dec66	Lt	1st Lt	1302	3662		Asst S-4		Jun 67		In IH0-
C. STEIN T. R.	090812	1May66	Lt	1st Lt	L302	L302		Asst S-3/Consto		Jun 67		
DUKE S. R.	095572	27May66	Lt	2nd Lt	L302	2502		Plt Cdr Comm Plt/Comm		Jul 67		Tech Pubs Cent; Witnessing for Dest of Class Mat; Cryptic Security
HAYMAN J. W.	098780	30Jun66	WO-1	WO-1	L360	L360		Plt Cdr Const Plt		Oct 67		
TAYLOR S. F.	049439	15Jan66	Capt	2d Lt	L302	1310		Plt Cdr Engr Equip Plt		Nov 67		
FRANKEF J. R.	082142	3757	Capt	Capt	L302	1302/1310/1305		Hq Co Cdr		Oct 67		In Security
MANGELS P. F.	092425	1499	2nd Lt	2nd Lt	L302			Plt Cdr Affairs Asst S-4		Jun 67		In Exchange, In IRO
MORGAN H. A. III	077853	2644	Major	Capt	L310	1302/0430/1305		Serv Co Cdr		Oct 67		In Mess

* Selected for promotion to Major.

Tab A - Enclosure (1)

1/1WS
10 Jan 67

LINEL #
OR

NAME	SERIAL #	DATE OF RANK	BILLET RANK	ACT RANK	BILLET MOS	ACT MOS	T/O TITLE/PRIMARY DU	RTD	ADD DU
WROBLENSKI E. A.	085396	20Jan66	Capt	Capt	1310	1302/1310	Plt Cdr Maint Plt	Nov67	
HAYEK T. J.	0949613	1Jul66	Capt	2d Lt	3502	3570	Plt Cdr MotorTrans Flt/BnMTC	Feb 68	
WILSON J. W.	084373	1Jul66	Capt	Capt	3002	3002/0302	Plt Cdr Supply Flt/SqO	Jul 67	InOrd; BnFiscs10
DIKE S. H.	098606	30Jun66	Lt	WO	1320	1320	Plt Cdr UtilPlt	Nov67	
			Lt		1320		Plt Cdr Water Plt		
<u>WAVCO</u>									
PAGULA N. J. R.	063592	20Jan66	Capt	Capt	1302	1302/0430	WAV Co Cdr	Nov67	
			Lt		1302		ExecutiveO		
LUND R. C.	096993	30Jun66	WO	WO	1310	1310	Plt Cdr Engr Plt	Dec67	
ATKINSON W. T.	096057	27May66	Lt	2nd Lt	1302	1302	Plt Cdr Engr Plt	Aug 67	
			Lt		1302		Plt Cdr Engr Plt		
STOCKTON H. W.	091054	1May66	Lt	1st Lt	1302	1302	Plt Cdr Engr Plt	Mar 67	
<u>WPHCO</u>									
CAMPBELL H. L.	084595	20Jan66	Capt	Capt	1302	1302	WPH Co Cdr	Sep 67	
WEISER M.	090423	4176R	Lt	1st Lt	1302	1302	ExecutiveO	Oct 67	
GANDY C. F. Jr	098698	30Jun66	WO	WO	1310	1310	Plt Cdr Engr Plt	Nov 67	
MOLSTAD R. D.	093310	1846R	Lt	2nd Lt	1302	1302	Plt Cdr Engr Plt	Sep 67	
			Lt		1302		Plt Cdr Engr Plt		
			Lt		1302		Plt Cdr Engr Plt		
<u>WCH Co</u>									
STEFFEN A. J.	075848	1993	Capt	Capt	1302	1302/0430	WCH Co Cdr	Apr 67	
			Lt		1302		ExecutiveO		
MCCULLOUGH C. A.	099041	30Jun66	WO	WO	1310	1360	Plt Cdr Equip Plt	Sep 67	
CROSBY W. A.	093048	1623R	Lt	2nd Lt	1302	1302	Plt Cdr Engr Plt	Sep 67	
PAFFCKE C. H. R.	092153	9Dec66	Lt	1st Lt	1302	1302	Plt Cdr Engr Plt	Apr 67	
			Lt		1302		Plt Cdr Engr Plt		

L/MS
10 Jan 1967

LINEAL #

OR

BILLET ACT BILLET

DATE OF RANK

SERIAL

NAME

ACT MOS

FRANK MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

ACT MOS

T/O TITLE/PRIMARY DU

RFD

ADD DU

Nov67

Feb67

Sep67

Nov67

Sep67

Jul67

Nov67

Jan67

Dec67

Sep67

Nov67

Nov67

Nov67

Sep67

Nov67

Nov67

Jan67

May67

Jun67

Sep67

WD" Co Cndr

ExecutiveO

Plt Cndr Equip Plt

Plt Cndr Engr Plt

Plt Cndr Engr Plt

Plt Cndr Engr Plt

1st Bridge Co Cndr

ExecutiveO

Plt Cndr Maint Plt

Plt Cndr Bridge Plt

Plt Cndr Bridge Plt

Plt Cndr Bridge Plt

3rd Bridge Co Cndr

ExecutiveO

Plt Cndr Bridge Plt

Plt Cndr Bridge Plt

Plt Cndr Bridge Plt

Plt Cndr Serv Plt

Plt Cndr Hq Plt

WD" Co Cndr

Plt Cndr Equip Plt

Plt Cndr Engr Plt

Plt Cndr Engr Plt

1302/5715

1302

1310

1302

1302

1302

0302/1302

1302

1310

1301

1302

1302

1302/1320

1302

1302

1302

1302

3010

1302/1320

1302

1310

1301

Capt

Lt

WO

2ndLt

2ndLt

2ndLt

Capt

Lt

WO

Lt

Lt

Lt

Capt

Lt

Lt

Lt

Lt

WO

WO

Capt

Lt

Lt

Lt

Lt

Capt

Lt

WO

Lt

Lt

Capt

Lt

WO

Lt

Lt

Lt

Capt

Lt

Lt

Lt

Lt

WO

WO

Capt

Lt

Lt

Lt

Lt

098743

092641

096372

092984

083432

087576

097828

090920

093281

097088

096688

093420

098012

098778

083529

092294

G. 098113

092647

MARSHALL J. W. III

GREER B. D.

SMITH R. D.

CHILTON J. E.

BLANKLE A. J.

1st Bridge Co

LIVER H. P. JR

KLUG L. D.

EVERSON R. R.

KIBBLE R. M.

HOGAN G. M.

2nd Bridge Co

WALTERS L. M. JR

FOO R. C. K.

SCHIGG F. R.

SUTTON G. F. L.

HARSEN J. G.

2nd Bridge Co

MINE G. W. JR

DEVON J. E.

WYLANDINGHAM T. G.

PLATZ W. Z.

NAME	SERVO	ACT RANK	T/O TITLE/PRIMARY DU	RFD	ADD DU
USN	709739				
WOODRUM R. W.	709739	Lt	Dental Off	Dec 67	
STOLCIS R. J.	672726	Lt	Dental Off	Jun 67	
BRUNER W. D.	650552	Lt	In Chaplain	Sep 67	
HEMPHILL J. L.	700604	Lt	En Surgeon	Aug 67	

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/lhn
3000
14 January 1967

From: Commanding Officer
To: Commanding General, III Marine Amphibious Force (Att'n SCI-15)
Subj: Seventh Engineer Battalion Weekly Summary No. 63, 041800H to
111800H Jan

I. The following is the key to this formatted report:

- a. Project description.
 - b. Scope of Project.
 - c. Location of Project.
 - d. Date Construction Started.
 - e. Percent Completed to Date.
 - f. Progress Report During Week.
 - g. Plans for the Ensuing Week.
 - h. Estimated Date of Completion.
 - i. Remarks.
1. Route 2
 - a. Improve and maintain Route 2 from Route 33 to AT 845723.
 - b. through h. No change.
 2. Route 3
 - a. Improve and maintain Route 3 from Route 33 to Route 4.
 - b. through h. No change.
 - i. Drained water.
 3. Route 3a
 - a. Improve and maintain Route 3a.
 - b. through h. No change.

TAB B-1

Enclosure (1)

4. Route 5, Route 2 to Route 4
 - a. Improve and maintain Route 5.
 - b. through h. No change.
 - i. Installed culvert and 20 cubic yards rock.
5. Route 5, Route 4 to An Hoa
 - a. Improve and maintain Route 5 from Route 4 to ~~Song Trau Don~~ ^{An Hoa}.
 - b. through d. No change.
 - e. Bridge at AT 918598 95%.
 - f. Placed 20 yds road rock and 75 yds fill. Drained road.
 - g. Continuous maintenance.
 - h. Continuous.
6. Route 13, BT 072702 to BT 066653
 - a. Improve and maintain Route 13c.
 - b. through e. No change of continuous maintenance.
 - f. Placed 600 cubic yards fill and 320 cubic yards sand.
 - g. Capping, filling, and grading.
7. Route 14, AT 866574 to BT 056588
 - a. Improve and maintain Route 14.
 - b. As above.
 - c. Route 14.
 - d. 26Dec66.
 - e. Continuous.
 - f. Installed 20' x 36" half culvert.
 - g. Continue improvement.
 - h. Continuous.
8. Route 33, Route 1 to AT 870830

- a. Improve and maintain Route 33.
- b. through h. No change of continuous maintenance.
- i. Placing 60" diameter culvert.

9. Guard Towers

- a. Construct 4 guard towers.
- b. As above.
- c. BT 010736.
- d. 8Nov66.
- e. 20%.
- f. Pre-cut material.
- g. Commence construction.
- h. Unknown.

10. FLSG Interior Roads *WORK temporarily delayed; material now available*

- a. Maintain FLSG interior roads.
- b. through h. No change of continuous maintenance.

11. China Beach R&R Roads

- a. Maintain roads in China Beach R&R area.
- b. through h. No change of continuous maintenance.

12. Hill 244 Road

- a. Maintain road from CG, 1st MarDiv mess to Hill 244.
- b. through h. No change of continuous maintenance.

13. 3/9 Access Road

- a. Grade and maintain road.
- b. through i. No change of continuous maintenance.

14. Song Thu Bon Ferry

- a. Operate and maintain ferry.

- b. Provide river crossing means.
 - c. AT 925532.
 - f. No crossings made, no vehicular traffic.
 - g. Continue operations.
15. Repair Bridge
- a. Repair bridge at Dai Loc.
 - b. through h. No change.
16. Access Road to Div CP
- a. Resurface road leading to Div CP.
 - b. through h. No change of continuous maintenance.
17. Transient Center Fence
- a. Construct fence at transient center.
 - b. As above.
 - c. Transient Center.
 - d. 2Jan67.
 - e. 50%.
 - f. 250' fence completed.
 - g. Complete project.
 - h. 13Jan67.
18. Maintain III MAF Dump *Scope expanded to 450'*
- a. Operate and maintain III MAF dump.
 - b. through h. No change of continuous project.
19. Quarry Operations
- a. Operate rock quarry and two, 50 TPH crushers.
 - b. through e. No change.
 - f. 391 yds crushed rock provided.
 - g. Continuous.

20. ASP #1
 - a. Provide road rock surfacing for ASP #1 roads.
 - b. through h. No change.
21. ASP #1
 - a. Construct 500' x 500' storage area.
 - b. through h. No change.
22. ASP #1
 - a. Widen 13 ammo slots to 60'.
 - b. through h. No change.
23. ASP #1
 - a. Improve and expand helo pad.
 - b. through h. No change.
24. Relocating Div CP Generators
 - a. Modify existing electrical service.
 - b. Relocate generators and split load.
 - c. 1st Mar Div CP.
 - d. 7Jan67.
 - e. 10%.
 - f. Started relocating wire.
 - g. Lay wire.
 - h. Unknown.
25. Road MAG-11 Ammo Dump
 - a. MAG-11 Ammo Dump.
 - b. through h. No change.
26. M4T6 Float Bridge
 - a. Maintain M4T6 float bridge for river crossing (AT 906745).
 - b. through e. No change.

- f. Removed bridge. Replaced by timber pile bent bridge.
27. Water Tower Hoist
- a. Install hoist on water tower.
 - b. Lift 800 lbs 70'.
 - c. III MAF.
 - d. 23Dec66.
 - e. 100%.
 - f. Completed project.
28. Route 14 Access Road
- a. Construct access road.
 - b. through h. No change.
29. 2/1 Access Road
- a. Build up and widen access road.
 - b. through e. No change.
 - f. Hauled and compacted 160 yds fill.
 - g. Begin road expansion.
 - h. 1Mar67.
30. Route 5-CAC Access Road
- a. Construct access road.
 - b. through h. No change.
31. Drainage System FLSC-A Lumber Yard #2
- a. Provide drainage system.
 - b. through e. No change.
 - g. Continue project.
 - h. Unknown.
32. Road Repair

- a. Fill holes in Route 1 from Route 33 to Route 1B.
 - b. through h. No change.
33. III MAF Dump Concertina
- a. Construct 2000' concertina barrier.
 - b. through h. No change.
 - i. No concertina or poles available - change of location pending.
34. Fill Banks
- a. Place fill material to stabilize 2 banks (1st MarDiv CP).
 - b. through d. No change.
 - e. 99%.
 - f. None.
 - g. Sand mess hall area.
 - h. 12Jan67.
35. CAC Access Road
- a. Improve access road from Route 4 to CAC area.
 - b. through h. No change.
36. PX Generator Shed
- a. Repair PX generator shed.
 - b. Replace roof and plumbing using existing materials.
 - c. Main Marine PX.
 - d. 30Dec66.
 - e. 100%.
 - f. Completed project.
37. Drainage System, 7th M.T. Bn
- a. Water Point drainage system.
 - b. through d. No change.
 - e. 20%.

- f. Poured headwalls and cleaned ditches.
- g. Unknown.
- h. Unknown.

38. Concrete Pad

- a. Construct 16' x 35' concrete pad and fence.
- b. As above.
- c. China Beach R&R Center.
- d. 30Dec66.
- e. 100%.

f. Completed project.

39. Foot Bridge *i Modified to 16' x 50' w/ 40' x 3' sidewalk*

- a. Construct foot bridge.
- b. As above.
- c. AT 981621.
- d. 7Jan67.
- e. 100%.
- f. Completed project.

40. Foot Bridge

- a. Construct foot bridge.
- b. As above.
- c. AT 866573.
- d. 5Jan67.
- e. 100%.
- f. Completed project.

41. Drainage System, 1st M.P. Bn

- a. Furnish grader and technical assistance to correct drainage.
- b. through h. No change.

42. Jeep Bridge

- a. Construct jeep bridge.
- b. Through existing damaged railroad bridge.
- c. AT 991642.
- d. 16Dec66.
- e. 100%.
- f. Completed project.

43. Construct Bridge

- a. Construct 3 span pile bent bridge.
- b. As above.
- c. AT 906744.
- d. 9Dec66.
- e. 90%.
- f. Compacted fill on approaches.
- g. Complete project.
- h. 19Jan67.

44. Power to Reproduction Van

- a. Installation of 800' of #00 wire for 220 volt line to Div Reproduction Van.
- b. through d. No change.
- e. 80%.
- f. Wire partly strung.
- g. Complete project.
- h. 15Jan67.

45. Guard Towers

- a. Construct three guard towers.
- b. As above.

- c. 5th Comm Bn.
- d. 26Dec66.
- e. 49%.
- f. Completed sills, posts, and deck on 2d tower.
- g. Complete project.
- h. 14Jan67.

II. Bunker Construction

1. III MAF Bunkers

- a. Issue and build bunkers.
- b. through h. No change.

2. 3d Bridge Company

- a. 2-12' x 24', 1-8' x 8' bunkers.
- b. through c. No change.
- d. 11Dec66.
- e. 100%.
- f. Completed project.

3. Da Son CAC Bunker

- a. 1-8' x 8' bunker elevated 10'.
- b. through h. No change.

4. FLSG-A Bunkers

- a. Issue and build 2-12' x 24' bunkers.
- b. through h. No change.

5. 1st MAW Bunkers

- a. 1-12' x 24' bunker.
- b. through d. No change.
- e. 100%.
- f. Completed bunker.

6. 4th Marines, Dong Ha
 - a. 10-8' x 8', 10-8' x 12', and 16-12' x 24' bunkers.
 - b. through h. No change.
7. 5th Comm Bunkers
 - a. ~~2-8' x 8'~~ and 2-12' x 24' bunkers.
 - b. through h. No change.
8. Dong Ha/Phu Bai/Khe Shan
 - a. 52 Bunkers.
 - b. through g. No change.
 - h. 1Feb67.
9. Phu Bai TAOR
 - a. 22-8' x 8', 16-8' x 8' x 4' bunkers.
 - b. through d. No change.
 - e. 75%.
 - f. Completed 28 bunkers.
 - g. Complete project.
 - h. 18Jan67.
10. 3/1 Bunkers
 - a. Replace command bunker and construct 1-12' x 24' bunker.
 - b. through d. No change.
 - e. 100%.
 - f. Completed bunker.

III. FOLLOWING WORK ORDERS ARE AWAITING MATERIALS FOR COMPLETION

1. Metal folder and table top, MAF G-4 - 75% complete.
2. Install 220v 3 phase wiring, 1st MarDiv CP - 0% complete.
3. Install lights on Song Cau Do Bridge - 0% complete.
4. CP plumbing, 11th Marines - 15% complete.

IV. Mine Clearance1. Da Nang Air Base

- a. Clear mines in areas 2, 3, and 4 at Da Nang airfield.
- b. through d. No change.
- e. Unknown.
- f. Cleared 785 square yards.
- g. Continue project.
- h. Unknown.


2. Marble Mountain Air Facility

- a. Remove two sections of mine field.
- b. through h. No change.

V. Water Consumption During Reporting Period

1. Water point #1, 126,000 gallons.
2. Water point #2, 3,700 gallons.
3. Water point #3, 720,000 gallons.
4. Water point #4, 95,500 gallons.
5. Water point #5, 86,500 gallons.
6. Water point #6, 376,000 gallons.
7. Total consumption, 1,407,700 gallons.

VI. Combat Support. At present this Battalion is providing daily mine sweep teams to Routes 4, 5, and 13. Route 5 from AT 935663 to AT 927536. Route 13 from BT 072702 to BT 066653 to BT 077658. Route 4 from AT 948760 to AT 935750 including MCB 9 quarry road.


L. E. RAMSEY
By direction

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/lhn
3000
30 January 1967

From: Commanding Officer
To: Files

Subj: Seventh Engineer Battalion Weekly Summary No. 64, 111800H to
251800H Jan

I. The following is the key to this formatted report:

- a. Project description.
- b. Scope of Project.
- c. Location of Project.
- d. Date Construction Started.
- e. Percent Completed to Date.
- f. Progress Report During Week.
- g. Plans for the Ensuing Week.
- h. Estimated Date of Completion.
- i. Remarks.

1. Route 2

- a. Improve and maintain Route 2 from Route 33 to AT 845723.
- b. through h. No change.

2. Route 3

- a. Improve and maintain Route 3 from Route 33 to Route 4.
- b. through e. No change.
- f. Dumped 30 yds road rock and constructed wing walls.
- g. Continue maintenance.
- h. Continuous.

3. Route 3a

TAB B-2

Enclosure (1)

- a. Improve and maintain Route 3a.
 - b. through h. No change.
4. Route 5, Route 2 to Route 4
- a. Improve and maintain Route 5
 - b. through e. No change.
 - f. Completed culvert and wingwalls.
 - g. Continue maintenance.
 - h. Continuous.
5. Route 5, Route 4 to An Hoa
- a. Improve and maintain Route 5 from Route 4 to An Hoa.
 - b. through d. No Change.
 - e. Continuous.
 - f. Placed 65 yds road rock. Drained road and removed mud. Bridge at AT 918598 completed.
 - g. Continuous maintenance.
 - h. Continuous.
6. Route 13, BT 072702 to BT 066653
- a. Improve and maintain Route 13c.
 - b. through e. No change of continuous maintenance.
 - f. Placed 946 cubic yards fill and graded.
 - g. Continue maintenance.
7. Route 14, AT 866474 to BT 056588
- a. Improve and maintain Route 14.
 - b. through e. No change.
 - f. Installed two 2' x 4' x 10' box culvert and six 12"x25' culverts.
 - g. Drained, ditched, dumped 275yds road rock and 175yds fill, graded and shaped.

- g. Continue improvement
 - h. Continuous.
8. Route 33, Route 1 to AT 870830
- a. Improve and maintain Route 33.
 - b. through e. No change.
 - f. Spread 12 yds road rock.
 - g. Continue maintenance.
 - h. Continuous.
9. Guard Towers
- a. Construct 4 guard towers.
 - b. through d. No change.
 - e. 100%
 - f. Completed project.
10. FLSG Interior Roads
- a. Maintain FLSG interior roads.
 - b. through h. No change of continuous maintenance.
11. China Beach R&R Roads
- a. Maintain roads in China Beach R&R area.
 - b. through e. No change.
 - f. Headwalls 50% complete, Hauled fill and graded.
 - g. Complete headwalls.
 - h. Continuous.
12. Hill 244 Road
- a. Maintain road from CG, 1st MarDiv mess to Hill 244.
 - b. through h. No change of continuous maintenance.
13. 3/9 Access Road
- a. Grade and maintain road.

- b. through i. No change of continuous maintenance.
14. Song Thu Bon Ferry
- a. Operate and maintain ferry.
 - b. Provide river crossing means.
 - c. AT 925532.
 - f. No crossings made, no vehicular traffic.
 - g. Continue operations.
15. Repair Bridge
- a. Repair bridge at Dai Loc.
 - b. through e. No change.
 - f. Welded $\frac{1}{2}$ "x4'x8' steel plate in place.
 - g. None.
16. Access Road to Div CP
- a. Resurface road leading to Div CP.
 - b. through h. No change of continuous maintenance.
17. Transient Center Fence
- a. Construct fence at transient center.
 - b. through d. No change.
 - e. 100%
 - f. Completed project.
 - i. Scope expanded to 454'.
18. Maintain III MAF Dump
- a. Operate and maintain III MAF dump.
 - b. through h. No change of continuous project.
19. Quarry Operations
- a. Operate rock quarry and two, 50 TPH crushers.
 - b. through e. No change.

- f. 825 yds crushed rock provided.
 - g. Continuous.
20. ASP #1 Road Surfacing.
- a. Provide road rock surfacing for ASP #1 roads.
 - b. through h. No change.
21. ASP #1 Storage Area.
- a. Construct 500' x 500' storage area.
 - b. through h. No change.
22. ASP #1 Ammo Slots
- a. Widen 13 ammo slots to 60'.
 - b. through h. No change.
23. ASP #1 Helo Pad.
- a. Improve and expand helo pad.
 - b. through h. No change.
24. Relocating Div CP Generators
- a. Modify existing electrical service.
 - b. Relocate generators and split load.
 - c. 1st Mar Div CP.
 - d. 7Jan67.
 - e. 20%.
 - f. Layed wire.
 - g. Continue laying wire.
 - h. 15Feb67.
25. Road MAG-11 Ammo Dump
- a. MAG-11 Ammo Dump.
 - b. through h. No change.
26. M4T6 Float Bridge
- a. Maintain M4T6 float bridge for river crossing (AT 906745).

- b. through d. No change.
 - e. Bridge removed.
27. Remove Bridge
- a. Remove bridge, Route IC.
 - b. As Above.
 - c. AT 989674.
 - d. 24Jan67.
 - e. 100%.
 - f. Completed project.
28. Route 14 Access Road
- a. Construct access road.
 - b. through h. No change.
29. 2/1 Access Road
- a. Build up and widen access road.
 - b. through d. No change.
 - e. 75%.
 - f. Hauled and compacted fill.
 - g. Begin road expansion.
 - h. 1Mar67.
30. Route 5 CAC Access Road
- a. Construct access road.
 - b. through h. No change.
31. Drainage System FLSG-A Lumber Yard #2
- a. Provide drainage system.
 - b. through h. No change.
32. Road Repair
- a. Fill holes in Route 1 from Route 33 to Route 1B.

- b. through d. No change.
- e. 75%.
- f. Installed 2 culverts, hauled 95 yds road rock and 125 yds fill.
- g. None.
- h. Unknown.

33. III MAF Dump Concertina

- a. Construct 2000' concertina barrier.
- b. through h. No change.
- i. No concertina or poles available - change of location pending.

34. Fill Banks

- a. Place fill material to stabilize 2 banks (1st MarDiv CP).
- b. through d. No change.
- e. 100%.
- f. Hauled 195 yds sand. Completed project.

35. CAC Access Road

- a. Improve access road from Route 4 to CAC area.
- b. through h. No change.

36. Construct Bridge

- a. Construct 1 lane, class 60 bridge.
- b. As above
- c. Rout 13c.
- d. Not started.
- e. 0%.
- f. None.
- g. None.
- h. Unknown.

37. Drainage System, 7th M.T. Bn
- a. Water Point drainage system.
 - b. through d. No change.
 - e. 30%.
 - f. Completed headwalls.
 - g. Unknown.
 - h. Unknown.
38. Remove M6 Bridge
- a. Remove M6 Bridge.
 - b. 150' M6 fixed span.
 - c. AT 945707.
 - d. 17Jan67.
 - e. 100%.
 - f. Completed project.
39. Install plumbing
- a. Install complete plumbing.
 - b. As above.
 - c. 11th Marines CP.
 - d. 10Dec66.
 - e. 100%.
 - f. Completed project.
40. M4 Float Bridge
- a. Construct M4 floating bridge.
 - b. Class 23, 351 feet.
 - c. Ha Dong, AT 990642.
 - d. 10Jan67.
 - e. 100%.
 - f. Completed project.

41. Drainage System, 1st M. P. Bn

- a. Furnish grader and technical assistance to correct drainage.
- b. through d. No change.
- e. 100%.
- f. Completed project.

42. Culverts and Wingwalls

- a. Construct culverts and wingwalls.
- b. As above.
- c. Red Beach.
- d. 6Jan67.
- e. 100%.
- f. Completed project.

43. Construct Bridge

- a. Construct 3 span pile bent bridge.
- b. As above.
- c. AT 906744.
- d. 9Dec66.
- e. 100%.
- f. Compacted project.

44. Power to Reproduction Van

- a. Installation of 800' of #00 wire for 220 volt line to Div Reproduction Van.
- b. through d. No change.
- e. 100%.
- f. Completed project.

45. Guard Towers

- a. Construct three guard towers

- b. As above.
- c. 5th Comm Bn.
- d. 26Dec66.
- e. 100%.
- f. Completed project.

46. Sewage System

- a. Improve sewage system.
- b. As above.
- c. Div CG's Mess.
- d. 17Jan67.
- e. 50%.
- f. Completed septic tank.
- g. Continue project.
- h. Unknown.

II. Bunker Construction

1. III MAF Bunkers

- a. Issue and build bunkers.
- b. 6 additional 10' x 48' bunkers.
- c. through d. No change.
- e. 50%.
- f. Completed 3 bunkers.
- g. None.
- h. 30Feb67.

2. 3d Engineer Bn. Dong Ha Bunkers

- a. 1-8' x 12', 1-12' x 24' bunkers
- b. through d. No change.
- e. 100%.
- f. Completed project.

3. Da Son CAC Bunker
 - a. 1-8' x 8' bunker elevated 10'.
 - b. through h. No change.
4. FLSG-A Bunkers
 - a. Issue and build 2-12' x 24' bunkers.
 - b. through h. No change.
5. 11th Marines Bunkers
 - a. 1-12' x 24' bunker.
 - b. through d. No change.
 - e. 100%.
 - f. Completed project.
6. 4th Marines, Dong Ha
 - a. 10-8' x 8', 10-8' x 12', and 16-12' x 24' bunkers.
 - b. through d. No change.
 - e. 100%.
 - f. Completed project.
7. 5th Comm Bunkers
 - a. 3-8' x 8' and 2-12' x 24' bunkers.
 - b. through h. No change.
8. Dong Ha/Phu Bai/Khe Shan
 - a. 52 bunkers.
 - b. through d. No change.
 - e. 100%.
 - f. Completed project.
9. Phu Bai TAOR
 - a. 22-8' x 8', 16-8' x 8' x 4' bunkers.

- b. through d. No change.
- e. 100%.
- f. Completed project.

10. Hq Co, III MAF Bunker

- a. 1-8' x 8' Bunker.
- b. through d. No change.
- e. 100%.
- f. Completed project.

III. FOLLOWING WORK ORDERS ARE AWAITING MATERIALS FOR COMPLETION

- 1. Metal folder and table top, MAF G-4 - 75% complete.
- 2. Install 220v 3 phase wiring, 1st Mar Div CP - 0% complete.
- 3. Install lights on Song Cau Do Bridge - 0% complete.

IV. Mine Clearance

1. Da Nang Air Base

- a. Clear mines in areas 2, 3, and 4 at Da Nang airfield.
- b. through d. No change.
- e. Total ~~20~~^{of} 1720 sq yds cleared
- f. Continued projects.
- g. Continue project.
- h. Unknown.

2. Marble Mountain Air Facility

- a. Remove two section of mine field.
- b. through h. No change.

V. Water Consumption During Reporting Period

- 1. Water point #1, 175,000 gallons.
- 2. Water point #2, pump down.
- 3. Water point #3, 1,524,000 gallons.
- 4. Water point #4, 158,000 gallons.

5. Water point #5, 160,000 Gallons.
 6. Water point #6, 671,000 gallons.
 7. Water point #7, 4,500 gallons.
 8. Total consumption, 3,592,500 gallons.
- VI. Combat Support. At present this Battalion is providing daily mine sweep teams to Routes 5, and 13. Route 5 from AT 935663 to At 927536. Route 13 from BT 072702 to BT 066653 to Bt 077658.



L. E. RAMSEY
By direction

TAB B-1

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/su
3000
13 February 1967

From: Commanding Officer
To: Files

Subj: Seventh Engineer Battalion Semi-monthly Summary No. 65, 242400H
Jan67 to 102400H Feb67.

I. The following is the key to this formatted report:

- a. Project description.
- b. Scope of Project.
- c. Location of Project.
- d. Date Construction Started.
- e. Percent Completed to Date.
- f. Progress Report During Reporting Period.
- g. Plans for the Ensuing Reporting Period.
- h. Estimated Date of Completion.
- i. Remarks.

1. Route 2

- a. Improve and maintain Route 2 from Route 33 to AT 845723.
- b. through e. No change.
- f. Hauled 650 cu. yds fill, compacted and graded. Placed 34'-12" culvert.
- g. Continue project.
- h. Continuous.

2. Route 3

- a. Improve and maintain Route 3 from Route 33 to Route 4.
- b. through e. No change.
- f. Filled holes and add fill.

TAB B-1 Enclosure (1)

- g. Continue maintenance.
 - h. Continuous.
3. Route 3a
- a. Improve and maintain Route 3a.
 - b. through h. No change.
4. Route 5, Route 2 to Route 4
- a. Improve and maintain Route 5
 - b. through h. No change.
5. Route 5, Route 4 to An Hoa
- a. Improve and maintain Route 5 from Route 4 to An Hoa.
 - b. through h. No change of continuous maintenance.
6. Route 13, BT 072702 to BT 066653
- a. Improve and maintain Route 13c.
 - b. through e. No change of continuous maintenance.
 - f. Placed 2333 cu. yds fill and graded.
 - g. Continue maintenance.
7. Route 14, AT 866474 to BT 056588
- a. Improve and maintain Route 14.
 - b. through h. No change of continuous maintenance.
8. Route 33, Route 1 to AT 870830
- a. Improve and maintain Route 33.
 - b. through h. No change of continuous maintenance.
9. Bridge, Route 14
- a. Construct class 60 pile bent bridge
 - b. As above
 - c. AT 866573

- d. 1Feb67
- e. 35%
- f. 35%
- g. Continue project
- h. 1 March

10. FLSG Interior Roads

- a. Maintain FLSG interior roads.
- b. through h. No change of continuous maintenance.

11. China Beach R&R Roads

- a. Maintain roads in China Beach R&R area.
- b. through e. No change.
- f. Headwalls 95% complete. Head
- g. Complete headwalls.
- h. Continuous.

12. Hill 244 Road

- a. Maintain road from CG, 1st MarDiv mess to Hill 244.
- b. through h. No change of continuous maintenance.

13. 3/9 Access Road

- a. Grade and maintain road.
- b. through i. No change of continuous maintenance.

14. Song Thu Bon Ferry

- a. Operate and maintain ferry.
- b. through e. No change.
- f. 111 round trips carrying 125 vehicles were transported.
- g. Continue operations.

15. Dia Loc Ferry

- a. Operate and maintain ferry.

- b. Provide river crossing means.
- c. AT 913587
- d. 1Feb67
- e. Continuous
- f. 25 round trips were conducted.
- g. Continue Operations.

16. Repair Bridge

- a. Repair bridge at Dai Loc.
- b. through h. No change.
- i. Maintain until new bridge constructed.

17. Access Road to Div CP

- a. Resurface road leading to Div CP.
- b. through h. No change of continuous maintenance.

18. Bridge, Route 5

- a. Construct class 60 pile bent bridge
- b. Relocate Route 5.
- c. AT 945695
- d. 1Feb67
- e. 25%
- f. Drove pile and hauled fill.
- g. Continue project.
- h. Unknown

19. Maintain III MAF Dump

- a. Operate and maintain III MAF dump.
- b. through h. No change of continuous project.
- i. Unexploded ordnance and contaminated food continues to be delivered to dump.

20. Quarry Operations

- a. Operate rock quarry and two, 50 TPH crushers.
- b. through e. No change.
- f. 500 cu. yds crushed rock provided.
- g. Continuous

21. ASP #1 Road Surfacing.

- a. Provide road rock surfacing for ASP #1 roads.
- b. through h. No change.

22. ASP #1 Storage Area

- a. Construct 500' x 500' storage area.
- b. through h. No change.

23. ASP #1 Ammo Slots

- a. Widen 13 ammo slots to 60'.
- b. through h. No change.

24. ASP #1 Helo Pad.

- a. Improve and expand helo pad.
- b. through h. No change.

25. Relocating Div CP Generators

- a. Modify existing electrical service.
- b. through d. No change.
- e. 95%.
- f. Layed wire.
- g. Continue laying wire.
- h. 15Feb67.

26. Road MAG-11 Ammo Dump

- a. MAG-11 Ammo Dump.
- b. through h. No change.

27. DaNang Air Base Dump

- a. Police Da Nang Air Base Dump.
- b. Pick up and haul trash using personnel from III MAF brig.
- c. Da Nang Air Base Dump.
- d. 10Jan67
- e. 30%
- f. Hauled 50 cu. yds trash.
- g. Complete project.
- h. 1Mar67.

28. Route 14 Access Road

- a. Construct access road.
- b. through h. No change.

29. 2/1 Access Road

- a. Build up and widen access road.
- b. through h. No change of continuous maintenance.

30. Route 5 CAC Access Road

- a. Construct access road.
- b. through h. No change.

31. Drainage System FLSG-A Lumber Yard #2

- a. Provide drainage system.
- b. through h. No change.

32. Road Repair

- a. Fill holes in Route 1 from Route 33 to Route 1B.
- b. through d. No change.
- e. 10%.
- f. Completed 10%.
- g. Continue project
- h. Unknown.

- i. Project restarted.
33. III MAF Dump Concertina
- a. Construct 2000' concertina barrier.
 - b. through h. No change.
34. CAC Access Road
- a. Improve access road from Route 4 to CAC area.
 - b. through h. No change.
35. Construct Bridge
- a. Construct 1 lane, class 60 bridge.
 - b. through h. No change.
 - i. Bypass completed.
36. Drainage System, 7th M.T. Bn
- a. Water Point drainage system.
 - b. through d. No change.
37. Strong Back Tents
- a. Construct 35 strong back tents
 - b. As above
 - c. 2/1 CP
 - d. 28Jan67
 - e. 15%
 - f. Completed 6 strong backs.
 - g. Complete project.
 - h. 1Mar67a
38. Prefab Emergency Bridge
- a. Construct prefab emergency bridge
 - b. Cut and band components

- c. Bn Construction.
- d. 25Jan67.
- e. 75%.
- f. Started project.
- g. Continue project.
- h. Unknown.

39. Anderson Trail

- a. Upgrade and widen anderson trail.
- b. As above.
- c. AT 991641 to BT 032643.
- d. 26Dec66.
- e. 40%.
- f. Completed 1400 cu. yds fill.
- g. Continue project
- h. 1Mar67.

40. Sewage System

- a. Improve sewage system.
- b. As above.
- c. Div CG's Mess.
- d. 17Jan67.
- e. 70%.
- f. Worked on leeching field.
- g. Complete leeching field.
- h. Unknown.

II. Bunker Construction

1. III MAF Bunkers

- a. Issue and build bunkers.
 - b. 6 additional 10' x 48' bunkers.
 - c. through d. No change.
 - e. 60%.
 - f. Completed 1 bunker.
 - g. Complete 2 bunkers.
 - h. Unknown.
2. Rock Crusher Demolitions Bunker
- a. 1-8' x 8' bunker
 - b. Replace CONEX Box
 - c. Battalion Rock Crusher.
 - d. 7Feb67
 - e. 75%.
 - f. Started project.
 - g. Stack Sandbags
 - h. 15Feb67.
3. Da Son CAC Bunker
- a. 1-8' x 8' bunker elevated 10'.
 - b. through d. No change.
 - e. 95%
 - f. Completed except for sandbagging.
 - g. Complete project.
 - h. 13Feb67.
4. FLSG-A Bunkers
- a. Issue and build 2-12' x 24' bunkers.
 - b. through h. No change.

5. 3rd Engr Bn/11th Engr Bn, Dong Ha
 - a. 4-8' x 12', 3-20' x 30', 24-8' x 8' bunkers.
 - b. As above.
 - c. Dong Ha.
 - d. Not started.
 - e. 0%.
 - f. None.
 - g. Start project.

6. 4th Marines, Dona Ha
 - a. 10-8' x 8', 10-8' x 12', and 16-12' x 24' bunkers
 - b. through d. No change.
 - e. 75%.
 - f. Cut siding and banded bunkers.
 - g. Complete project.
 - h. 25Feb67.

7. 5th Comm Bunkers
 - a. 3-8' x 8' and 2-12' x 24' bunkers.
 - b. through h. No change.

8. Phu Bai/Dong Ha/Khe Shan
 - a. 52 Bunkers.
 - b. through d. No change
 - e. 75%.
 - f. Shipped 30 bunkers.
 - g. Complete project.
 - h. 28Feb67.

III. FOLLOWING WORK ORDERS ARE AWAITING MATERIALS FOR COMPLETION

1. Metal folder and table top, MAF G-4 - 75% complete.
2. Install 220v 3 phase wiring, 1st Mar Div CP - 0% complete.
3. Install lights on Song Cau Do Bridge - 0% complete.
4. Construct 1-8' x 8' bunker, CAC 14-0% complete.

IV. Mine Clearance1. Da Nang Air Base

- a. Clear mines in areas 2, 3, and 4 at Da Nang airfield.
- b. through d. No change.
- e. Total of 4477 sq yds cleared.
- f. through h. No change.

2. Marble Mountain Air Facility


- a. Remove two section of mine field.
- b. through e. No change.
- d. 6Feb67.
- e. 50%.
- f. 263 M16 mines removed.
- g. Continue project.
- h. 18Feb67.

V. Water Consumption During Reporting Period

1. Water point #1, 180,000 gallons.
2. Water point #2, 52,200 gallons.
3. Water point #3, 1,212,000 gallons.
4. Water point #4, 126,000 gallons.

5. Water point #5, 136,000 gallons.
6. Water point #6, 469,000 gallons.
7. Water point #7, 1,500 gallons.
8. Total consumption, 2,254,700 gallons.

VI. Combat Support. At present this Battalion is providing daily mine sweep teams to Routes 5, and 13. Route 5 from AT 935663 to AT 927536. Route 13 from BT 072702 to BT 066653.


L.E. RAMSEY
By direction

1/sgz
14 February 1967

NAME	SERVNO	DATE OF RANK	DUTY RANK	AGY RANK	BILLET NOS	AGY NOS	T/O TITLE/PRIMARY DU	RD	ADD DU	LINEAL#
										OR
WROBLEWSKI E. A.	085396	20Jan66	Capt	Capt	1310	1302/1310	Plt Odr Maint Plt	Nov67		
HAYEK F. S.	099613	4Nov66	Capt	2ndLt	3302	3310	Plt Odr MotorTrans Plt/ BnMND	Feb68		
WILSON J. W.	084373	1Jul66	Capt	Capt	3002	3002/0302	Plt Odr Supply Plt/Supt	Jul67	BnCrdo; BnPlscd10	
DYKE S. E.	098606	30Jun66	Lt	WO	1320	1320	Plt Odr UtilPlt	Nov67		
			Lt		1320		Plt Odr Water Plt			
MACULA N. Jr	083592	20Jan66	Capt	Capt	1302	1302/0430	WFO Co Odr	Nov67		
			Lt		1302		ExecutiveO			
LUND R. C.	098993	30Jun66	WO	WO	1310	1310	Plt Odr Eng'r Plt	Dec67		
AKINSON W. T.	096057	27May66	Lt	2ndLt	1302	1302	Plt Odr Eng'r Plt	Aug67		
			Lt		1302		Plt Odr Eng'r Plt			
STOCKTON H. W.	091054	1May66R	Lt	1stLt	1302	1302	Plt Odr Eng'r Plt	Mar67		
CAMPBELL H. L.	084595	20Jan66R	Capt	Capt	1302	1302	WFO Co Odr	Sep67		
WESSER M.	090428	4/78R	Lt	1stLt	1302	1302	ExecutiveO	Oct67		
GRANDY G. F. Jr	098698	30Jun66	WO	WO	1310	1310	Plt Odr Eng'r Plt	Nov67		
MCISTMD R. D.	093310	18/6R	Lt	2ndLt	1302	1302	Plt Odr Eng'r Plt	Apr67		
			Lt		1302		Plt Odr Eng'r Plt			
MCUGO STEFFEN A. J.	075848	1993	Capt	Capt	1302	1302/0430	WFO Co Odr	Apr67		
			Lt		1302		ExecutiveO			
MCULLOUGH G. A.	099041	30Jun66	WO	WO	1310	1360	Plt Odr Equip Plt	Sep67		
CROSBY W. A.	093048	1623R	Lt	2ndLt	1302	1302	Plt Odr Eng'r Plt	Sep67		
FAERKE G. H. R.	092153	9Dec66R	Lt	1stLt	1302	1302	Plt Odr Eng'r Plt	Apr67		
			Lt		1302		Plt Odr Eng'r Plt			

NAME	SERVO	DATE OF RANK	BILLET RANK	ACT RANK	BILLET MOS	ACT MOS	T/O TITLE/PRIMARY DU	RED	ADD DU
LINEAL # OR									
1st Bridge Co									
MARSHALL J. W. III	081638	All	Capt Lt	Capt WO	1302 1310	1302/5715	1st Bridge Co Odr Executive	Nov67	
GREEN B. D.	098743	30Jun66	WO	WO	1310	1310	Plt Odr Equip Plt	Feb67	
SMITH R. D.	092641	1970R	Lt	2ndLt	1302	1302	Plt Odr Engr Plt	Sep67	
CHILTON J. E.	096372	15Jul66	Lt	2ndLt	1302	1302	Plt Odr Engr Plt	Nov67	
BLENKLE A. J.	092984	1566R	Lt	2ndLt	1302	1302	Plt Odr Engr Plt	Sep67	
2nd Bridge Co									
LYTCH W. D. Jr	083482	4329	Capt Lt	Capt	1302	0302/1302	1st Bridge Co Odr Executive	Jul67	
KING L. D.	087576	1909R	Lt	1stLt	1302	1302	Executive	May67	
KIBBLE R. M.	090920	1May66R	Lt	1stLt	1302	1302	Plt Odr Bridge Plt	Dec67	
MCCARTY G. M.	093281	1819R	Lt	2ndLt	1302	1302	Plt Odr Bridge Plt	Sep67	
KADLECZK L. Jr	097088	27May66	Lt	2ndLt	1302	1302	Plt Odr Bridge Plt	Nov67	
3rd Bridge Co									
MATTHEWS L. W. Jr	088012	3Aug66R	Capt Lt	Capt	1302	1302/1320	3rd Bridge Co Odr Executive	Nov67	
FOO R. G. K.	096688	27May66	Lt	2ndLt	1302	1302	Plt Odr Bridge Plt	Nov67	
SCHIEG F. R.	093420	1949R	Lt	2ndLt	1302	1302	Plt Odr Bridge Plt	Sep67	
SWITON G. F. L.	098012	15Jul66	Lt	2ndLt	1302	1302	Plt Odr Bridge Plt	Nov67	In Special Servo
HARBIN J. G.	098778	30Jun66	WO	WO	1310	3010	Plt Odr Serv Plt	Nov67	In Club Manager
Co HQ 9th Bn									
MINIS G. W. Jr	083529	20Jan66R	Capt Lt	Capt	1302	1302/1320	HQ Co Odr	Jun67	
DARTON J. E.	092284	504R	Lt	1stLt	1302	1302	Plt Odr Equip Plt	May67	
YANLANDINGHAM T. G.	098113	27May66	Lt	2ndLt	1310	1310/1302	Plt Odr Engr Plt	Jun67	
PLATZ W. E.	092647	1894R	Lt	2ndLt	1301	1302	Plt Odr Engr Plt	Sep67	

NAME	SERNO	ACT RANK	T/O TITLE/PRIMARY DU	RFD	ADD DU
USN R N	209739	Lt	Dental Off	Dec 67	
WOBBURN R. M.	700604	Lt	Dental Off	Jun 67	
STOLGIS R. J.	672728	Lt	Bn Chaplain	Sep 67	
BROWN W. D.	650582	Lt	Bn Surgeon	Aug 67	
HENHILL J. L.	700604	Lt			

1/ogz
14 February 1967

TAB A-2

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/su
3000
8 March 1967

From: Commanding Officer
To: Files

Subj: Seventh Engineer Battalion Semi-monthly Summary No. 66, 102400H
Feb67 to 242400H Feb67.

I. The following is the key to this formatted report of outstanding III
MAF work orders.

- a. Project description.
- b. Scope of Project.
- c. Location of Project.
- d. Date Construction Started.
- e. Percent Completed to Date.
- f. Progress Report During Reporting Period.
- g. Plans for the Ensuing Reporting Period.
- h. Estimated Date of Completion.
- i. Remarks.

1. Route 2

- a. Improve and maintain Route 2 from Route 33 to AT 845723.
- b. through e. No change.
- f. Hauled fill, compacted and graded.
- g. Continue project.
- h. Continuous.

2. Route 3

- a. Improve and maintain Route 3 from Route 33 to Route 4.
- b. through e. No change.
- f. Filled holes and add fill.

TAB A-2 Enclosure (1)

- g. Continue maintenance.
 - h. Continuous.
3. Route 3a
- a. Improve and maintain Route 3a.
 - b. through e. No change.
 - f. Hauled 698 cu. yds rock and fill, compacted and graded.
 - g. Continue project.
 - h. Continuous.
4. Route 5, Route 2 to Route 4
- a. Improve and maintain Route 5
 - b. through h. No change.
5. Route 5, Route 4 to An Hoa
- a. Improve and maintain Route 5 from Route 4 to An Hoa.
 - b. through h. No change of continuous maintenance.
6. Route 13, BT 072702 to BT 066653
- a. Improve and maintain Route 13c.
 - b. through h. No change of continuous maintenance.
7. Route 14, AT 866474 to BT 056588
- a. Improve and maintain Route 14.
 - b. through h. No change of continuous maintenance.
8. Route 33, Route 1 to AT 870830
- a. Improve and maintain Route 33.
 - b. through e. No change
 - f. Hauled fill, compacted and graded. Installed 12' culvert.
 - g. Continue project.
 - h. Continuous.

9. Bridge, Route 14
 - a. Construct class 60 pile bent bridge.
 - b. through d. No change.
 - e. 95%
 - f. 60%
 - g. Continue project as materials become available.
 - h. 1 March 1967
10. FLSG Interior Roads
 - a. Maintain FLSG interior roads.
 - b. through h. No change of continuous maintenance.
11. China Beach R&R Roads
 - a. Maintain roads in China Beach R&R area.
 - b. through e. No change.
 - f. Headwalls 100% complete. Hauled and placed 3310 cu.yds fill.
 - g. Continue hauling fill.
 - h. Continuous.
12. Hill 244 Road
 - a. Maintain road from CG, 1st MarDiv mess to Hill 244.
 - b. through h. No change of continuous maintenance.
13. 3/9 Access road
 - a. Grade and maintain road.
 - b. through i. No change of continuous maintenance.
14. Song Thu Bon Ferry
 - a. Operate and maintain ferry.
 - b. through e. No change.
 - f. 326 round trips carrying 809 vehicles were transported.

- g. Continue operations.
15. Dia Loc Ferry
- a. Operate and maintain ferry.
 - b. through e. No change
 - f. Ferry removed.
16. Raise Bridge
- a. Raise blown steel truss bridge
 - b. As above.
 - c. AT 990642.
 - d. 25Feb67.
 - e. 1%.
 - f. Blasted out 30% of old piles and caps.
 - g. Cut out steel guards.
 - h. 15Apr67.
17. Access Road to Div CP
- a. Resurface road leading to Div CP.
 - b. through h. No change of continuous maintenance.
18. Bridge, Route 5
- a. Construct class 60 pile bent bridge.
 - b. through d. No change.
 - e. 100%.
 - f. Completed project.
19. Maintain III MAF Dump
- a. Operate and maintain III MAF dump.
 - b. through h. No change of continuous project.
20. Quarry Operations
- a. Operate rock quarry and two, 50 TPH crushers.

- b. through e. No change.
 - f. 375 cu. yds crushed rock provided.
 - g. Continuous
21. ASP #1 Road Surfacing.
- a. Provide road rock surfacing for ASP #1 roads.
 - b. through h. No change.
22. ASP #1 Storage Area
- a. Construct 500' x 500' storage area.
 - b. through h. No change.
23. ASP #1 Ammo Slots
- a. Widen 13 ammo slots to 60'.
 - b. through h. No change.
24. ASP #1 Helo Pad.
- a. Improve and expand helo pad.
 - b. through h. No change.
25. Relocating Div CP Generators
- a. Modify existing electrical service.
 - b. through d. No change.
 - e. 95%
 - f. None
 - g. Continue laying wire.
 - h. Unknown
 - i. Switches to generator shed not available.
26. Road MAF-11 Ammo Dump
- a. MAF-11 Ammo Dump.
 - b. through h. No change.

27. III MAF Dump Concertina

- a. Construct 2000' concertina barrier.
- b. through h. No change.

28. Strong Back Tents

- a. Construct 35 strong back tents.
- b. through d. No change.
- e. 75%
- f. Completed 34 strong backs except for doors and screening.
- g. Complete project.
- h. 6Mar67.

29. Prefab Emergency Bridge

- a. Construct prefab emergency bridge.
- b. through h. No change.

30. Anderson Trail

- a. Upgrade and widen Anderson trail.
- b. through d. No change
- e. 50%.
- f. Hauled and compacted fill and installed two culverts.
- g. Continue project.
- h. 1April67.
- i. Requirement to clear unauthorized dump delayed project.

31. Sewage System

- a. Improve sewage system.
- b. through d. No change.
- e. 85%.
- f. Completed two tanks.
- g. Complete project.

h. 15Mar67.

II. Bunker Construction

I. III MAF Bunkers

- a. Issue and build bunkers.
- b. through d. No change.
- e. 70%.
- f. Completed all bunkers except double roof on one.
- g. Complete bunker and sandbag.
- h. 15Mar67.

2. Rock Crusher Demolitions Bunker

- a. 1-8' x 8' bunker
- b. through g. No change.
- h. Unknown.
- i. Hinges and hasps needed.

3. Da Son CAC Bunker

- a. 1-8' x 8' bunker elevated 10'.
- b. through d. No change.
- e. 100%.
- f. Completed project.

4. FLSG-A Bunkers

- a. Issue and build 2-12' x 24' and 1-20x32 bunkers.
- b. through h. No change.

5. 3rd Engr Bn/11th Engr Bn, Dong Ha

- a. 4-8' x 12', 3-20' x 30', 24-8' x 8' bunkers.
- b. through h. No change.

6. 4th Marines, Dong Ha

- a. 10-8' x 8', 10-8' x 12', and 16-12' bunkers
- b. through h. No change.

7. 5th Comm Bunkers

- a. 3-8' x 8' and 2-12' x 24' bunkers.
- b. through h. No change.

8. Phu Bai/Dong Ha/Khe Shan

- a. 52 Bunkers.
- b. through h. No change

III. FOLLOWING WORK ORDERS ARE AWAITING MATERIALS FOR COMPLETION

- 1. Metal folder and table top, MAF G-4 - 75% complete.
- 2. Install 220v 3 phase wiring, 1st Mar Div CP - 0% complete.
- 3. Install lights on Song Cau Do Bridge - 0% complete.

IV. Mine Clearance1. Da Nang Air Base

- a. Clear mines in areas 2,3, and 4 at Da Nang Airfield.
- b. through h. No change.

2. Marble Mountain Air Facility

- a. Remove two section of mine field.
- b. through d. No change.
- e. 100%.
- f. Completed project.

V. Water Consumption During Reporting Period

- 1. Water Point #1; 132,000 gallons.
- 2. Water point #2, 82,000 gallons.
- 3. Water point #3, 1,044,000 gallons.
- 4. Water point #4, 141,000 gallons.
- 5. Water point #5, 114,500 gallons.
- 6. Water point #6, 500,000 gallons.
- 7. Water point #7, 3,200 gallons.

8. Water point #8, 32,500 gallons.
 9. Water point #9, 15,300 gallons.
 10. Total consumption, 2,064,500 gallons.
- VI. Combat Support. At present this Battalion is providing daily mine sweep teams to Routes #5, 13 and 14. Route 5 from AT 935663 to AT 927536. Route 13 from BT 072702 to BT 066653. Route 14 from AT 877573 to AT 912577.


D.E. RAMSEY
By direction