HEADQUARTERS 7th Engineer Battalion (Rein), FMF FPO San Francisco 96602

3/WDL/su 5750 10 June 1967

From: Commanding Officer

To: Commanding General, First Marine Division (Attn: Field Historian)

Subj: Command Chronology for period 1 May to 31 May 1967

Ref:

7

(a) MCO 5750.2

(b) FMFPAC 5750.8

(c) Div0 5750.2B

Encl: (1) May Command Chronology

1. In consonance with references (a), (b) and (c), enclosure (1) is hereby submitted.

L. E. RAMSEY
By direction

3/WDL/su 5750 10 June 1967

COMMAND CHRONOLOGY 1 May 1967 to 31 May 1967

INDEX

Part I - ORGANIZATION DATA


Part II - NARRATIVE SUMMARY

Part III - SEQUENTIAL LISTING OF SIGNIFICANT EVENTS

Part IV - SUPPORTING DOCUMENTS

TAB A - OFFICER ASSIGNMENTS

TAB B - REPORT OF DEMOLITION TEAM DEPLOYMENT



3/WDL/su 10 June 1967

Part I

ORGANIZATION DATA

1. <u>DESIGNATION</u>	2	OMMANDER
7th Engineer Battal		tCol. F. W. HARRIS III August 1966
	SUBORDINATE UNITS	
Headquarters Co	Capt. M. WEISER	25 March 1967
Service Co	Capt. H. L. CAMPBELL	7 March 1967
Co "A"	Capt. L. H. WALTERS, Jr.	3 April 1967
Co ^{fi} B ^{fi}	Capt. J. R. PHANEUF	7 March 1967
Co "C"	Capt. W. H. WEST	24 March 1967
Co "D"	Capt. J. W. MARSHALL, III	9 January 1967
	ATTACHED UNITS	
lst Bridge Co	Capt. W. D. LYTCH, Jr.	4 October 1966
3rd Bridge Co	Capt B. A. HULTMAN	3 April 1967
Co "A", 9th EngrBn	Capt. G. W. MIMS, Jr.	12 September 1966
2. LOCATION		•
7th Engineer Bn	6 August 1965	Danang, RVN
1st Bridge Co	8 December 1965	Danang, RVN
3rd Bridge Co	17 October 1966	Danang, RVN
Co "A", 9th EngrBn	26 June 1966	Danang, RVN
3. STAFF OFFICERS		
Executive Officer	Major L. E. RAMSEY	25 May 1967
S -1	2nd Lt. J. R. MANNING	25 August 1966
S-2/3	Capt. J. W. DOUGHERTY	25 May 1967
S-4	Major W. S. SHEA	17 December 1966
,		

DECLASSIFIED

Supply Officer

Capt. J. W. WILSON

5 July 1966

Sgt. Major

Sgt.Maj. E. J. URBAN

8 August 1966

4. AVERAGE MONTHLY STRENGTH

USMC

<u>USN</u>

1767

OFF ENI

5. PERSONNEL GAINS AND LOSSES

Gains

Losses


USMC OFF 1 ENL 149

USN OFF O ENL 6 USMC OFF 3 ENL 38

OFF O

(IIII ASSEED)

PART II



NARRATIVE SUMMARY

The 7th Engineer Battalion (Rein) continued support of the III Marine Amphibious Force within the Da Nang area. Platoons from the attached Bridge Companies are rendering additional support in the Chu Lai area, Hue/Phu Bai area, and the Dong Ha area.

Significant events during May include the placement of a 1331 8" M4/M4T6 floating bridge bypass on Route 1 (AT 926867). The bypass was trafficable ten (10) hours after the existing highway bridge was blown. To provide existing highway bridges on the main arteries with additional security measures, a program was initiated to install lights, concerting around piers, swim nets, anti-floating object nets, and catwalks. Various combinations were used as deemed appropriate. A 1255 foot floating foot bridge was installed on the new Da Nang River Bridge (BT 040763) for a temporary security catwalk. Projects continuing include the construction of a 283 foot steel/timber pile bent bridge (class 60) on Route 12 (BT 032649); elevating the roadway of Route 5 above the high water mark, and placing rock from Tuy Loan (AT 945707) to Dai Loc (AT 922577); operation of the Song Thu Bon Ferry (AT 923535) averaging 106 vehicles and 31 round trips per day; upgrading of Dai Loc bypass, Route 13C and Route 5; and the maintenance of 121 KM of roads.

PART III

SEQUENTIAL LISTING OF SIGNIFICANT EVENTS

Topics

a. Personnel and Administration. This battalion was selected as a test unit to test and evaluate battalion level personnel reporting in West Pac. Construction of additional office space was necessary to maintain proper control and coordination of personnel reporting and the resultant increase of record keeping at Battalion Level. All company personnel reporting terminated on 30 April 1967 and personnel reporting at battalion level commenced on 1 May 1967. Re-distribution of personnel and equipment was effected as required to facilitate battalion level reporting.

b. Enemy. Weather and Terrain.

- (1) Oll130H at AT 917514, tow grader from Headquarters Heavy Equipment detonated a mine, 2 WIA. (1 DOW)
- (2) Oll250H at BT 008730, a Marine from "C" Company detonated a mine, (M-14), in a mine field operation, 2 WIA.
- (3) 051200H at AT 916512, "D" Company road construction crew detonated a mine, 7 WIA (6 med evac).
- (4) 061433H at AT 922515, a TD-18 from "D" Company detonated a mine, 2 WIA (2 evac).
- (5) 061530H at AT 882473, "C" Company MRS detonated a mine, 2 WIA (evac).

- (6) 1 40H at AT 926866, bridge blown Route 1, Bridge Company notified.
- (7) 101730H at BT 031647, "B" Company construction crew received SA fire, 1 WIA (evac).
- (8) 121230H at BT 001633, CO of "B" Company traveling East on Anderson Trail observed 2 VC preparing to fire. CO "B" Company fired 6 rounds and left area, reported incident to 2/1.
- (9) 121413H at BT 031648 "B" Company bridge construction crew received 1 round sniper fire. Security element returned 2 rounds 60mm mortar. 1 VC KIA (PROB)
- 2 rounds 60mm mortar, 1 VC KIA (PROB)
 (10) 131440H at BT 031647 "B" Company bridge construction crew received 1 round SA fire, 1 WIA (evac).
- (11) 151615H at AT 981731, "A" Company mine clearing detail detonated an M-2 mine. 1 WIA (evac).
- tonated an M-2 mine, 1 WIA (evac).

 (12) 161400H at BT 031648 "B" Company bridge construction crew received 1 round sniper fire. No action taken.
- (13) 161630H at AT 907755 "C" Company road grader operator rereived 6-10 rounds SA fire.

c. Organization and Operations

- (1) Officer Assignments See TAB A of Enclosure (1)
- (2) Operations
 - (a) 5 May completed a float barrier at the Song Tuy Loan Bridge (AT 919598).
 - (b) 10 May installed a 133' 4" floating bypass bridge on Route 1 (AT 926867).
 - (c) 12 May completed perimeter bunker (8x8 concrete bunker) for 2/7.
 - (d) 15 May installed a 1255' floating foot bridge for a security catwalk on the new Da Nang River Bridge (BT 040763).
 - (e) 17 May thirty-three (33) personnel deployed to support operations near IM Z (See TAB B to Enclosure 1 for complete report).
 - (f) 20 May completed road from south gate to northern area of 1/1 CP and a 100' x 100' soil cement helipad for 1/1.
 - (g) 22 May installed a 53'4" M4T6 fixed span (BT 006659).
 - (h) 22 May completed a 16' wide, 105' long class 60 (one way) bridge (AT 919598).
 - (i) 31 May completed a 7000 barrel storage area for Bulk Fuel Co.

d. Plans

- (1) Continue to prepare surface of FLSG lumber yard.
- (2) Continue construction of a 283' steel/timber pile bridge across the Song Vinh Dien (BT 032649).
- (3) Continue to restore the Ha Thanh Dam (BT 004654).
- (4) Construct swim net for Cau Den bridge (AT 926867).
- (5) Continue minefield clearing at Da Nang Airbase.
- (6) Continue improving Route 5 by elevating roadway and rocking (AT 945707 to AT 922577).
- (7) Continue upgrading of Dai Loc bypass via Hill 37 (AT 913591 to AT 921577).
- (8) Continue maintenance of MSR from Song Thu Bon to An Hoa. (AT 925530 to AT 874461).

e. <u>Training</u>


- (1) Command Indoctrination and information for newly arrived personnel and debriefing for those departing.
- (2) 66 personnel attended the 1st Engineer Battalion "Landmine War-fare" school.
- (3) One officer and five (5) enlisted attended ADM school. Four (4) attended the initial course of instruction, two attended refresher ar training.
- (4) 25 personnel attended 5.56mm, XMI6El course instructed by the M16 contact team.
- (5) One (1) NCO attended NCO Leadership School.
- (6) One (1) Staff NCO attended III MAF Psychological Operation school.
- (7) Three (3) enlisted attended Vietnamese Language school; two (2) in Okinawa, one (1) in Da Nang.
- (8) Fifty (50) personnel fired individual weapons for familiarization on the battalion 1000 inch range.
- (9) Fifty (50) personnel test fired the M16El on the battalion 1000 inch range.
- (10) Thirty (30) personnel attended a three hour demolition refresher course conducted by this battalion. These personnel were then deployed in support of Operation Hickory.

Logistics. Equipment and Supply

(1) Administration

May

- 4 A follow up letter was sent requesting information concerning the loss of a floating footbridge at coordinates 981621 on or about 11 January 1967. The first letter requesting information was forwarded from this Battalion on 20 January 1967.
 - Two AN/PRS-153 mine detectors were obtained on temporary loan from 1st Shore Party Battalion.
- 8 Eighteen drawbar attachments were received for the EIMCO Tractors. Ten other drawbars were placed on requisition to bring the Battalion up to full allowance.
 - A letter recommending ammunition expenditure rates for a Force Engineer Battalion in Vietnam was submitted to C.G., 1st Marine Division.
- 10 A report of on hand serviceable and unserviceable body armor was forwarded to C.G. 1st Marine Division.
- 12 This Battalion received six water purification sets which were assigned to Utilities Platoon, Service Company.
 - A contract for messhall and trash pick-up was agreed to by Ton Nu Thi Liev.



May

- 13 A report of EIMCO Tractors, attachments and repair parts which have been received or are yet to be received, was submitted to C.G. 1st Marine Division.
- 14 A 30 KW generator originally alloted to Company "D" at 29 Palms by C.G. FMFPac was Code "X'd". A replacement is not auth-orized.
- 18 A letter requesting a modification to Division Order 4441.16B was forwarded to C.G. 1st Marine Division. The request was for a breakdown on the allocation of bridging and outboard motors.

This Battalion received one tunnel destruction set which was assigned to Company "B".

22 A request for funds in the amount of 15 percent of the current total annual authorization for FY 67 to be allocated to this Battalion during the Fourth Quarter was submitted to C.G. 1st Marine Division.

A letter requesting a total of 40 nylon-plastic tarps was forwarded to C.G. 1st Marine Division.

- 25 An Unsatisfactory Equipment Report was forwarded to the Commandant of the Marine Corps for torque rods on the M-51A2.
- 26 A 150 KW generator was issued to this Battalion for use in the main camp area.
- 29 An initial issue repair parts list for the 4x2 EUCLID dump truck was received.
- 31 A recommendation for Class II Type 2 allowances for this Battalion and the Bridge Companies was sent to C.G. 1st Marine Division.

(2) Supply

(a) 7th Engineer Battalion FMF (RUC 21300)

During the month of May the Battalion Supply Section processed 71 priority 02 and 05 requisitions and 1183 priority 12 and 17 requisitions. Also processed were 898 receipts from due, 795 issues from due and 206 issues from warehouse.

(b) <u>lst Bridge Company FMF (RUC 12325)</u>

During the month of May 1st Bridge Company Section processed 852 requisitions. Also processed were 197 receipts from due, 196 issues from due and 52 issues from warehouse.

6





(c) 3rd Bridge Company FMF (RUC 21335)

During the month of May 3rd Bridge Company Supply Section processed 98 requistions. Also processed were receipts from due 0, issues from due 0, and issues from warehouse 265.

(3) Motor Transport

Approximately 183,883 miles were logged on the Battalion's Motor Transport Vehicles during May.

(4) Maintenance

The Battalion Maintenance Platoon completed 126 Motor Transport work orders during the month of May. A total of 141 work orders were submitted, 27 were sent to Maint Bn. Total work orders for Engineer Equipment numbered 158 with 135 completed and 38 were sent to FSR.

(5) Messing

The Battalion Mess Staff continued to provide four (4) meals daily except on Sunday; the fourth meal being a midnight ration for night crews. On Sunday a brunch replaces breakfast and dinner.

(6) Medical


The Battalion aid Station treated 2,783 military and Vietnamese. During the month of May the Dental Clinic treated 212 military and 26 Vietnamese.

(7) Embarkation

To Chu Lai	Phu Bai	Dong Ha
3 - Bridge Trailers 1 - AN/ARC 83	3 - Outboard Motors	1 - Bay City

Civil Affairs/Civic Action

- (1) The civil affairs program continues on a daily basis.
- (2) Activities were as follows:
 - (a) MED CAP progress provided treatment to 2.783 persons.
- (b) The Battalion sponsored, Vietnamese brickyard produced a total of 31,385 soil bricks.
- (c) A total of 325 bars of soap were given out to the Vietnamese people.





- (d) 1 total of 46,289 bricks were released from the 7th Engineer Battalion Brick Factory during the month of May for various projects.
- (e) A total of 6,960 cement bricks were produced at the HOA NINH Refugee Village for the month of May 1967.
- (f) A grand opening ceremony was held in the Village of HOA VINH on 5 May 1967 for the opening of the Village Chief's Administrative Office. Present at the ceremony were Major General Herman NICKERSON Jr., Commanding General of 1st Marine Division, Lieutenant Colonel Warren P. KITTERMAN, Commanding Officer of 2nd Battalion, 7th Marines, and Lieutenant Colonel Frank W. HARRIS III, Commanding Officer of 7th Engineer Battalion, accompanied by the 7th Engineer Battalion Civil Affairs Officer, and the Chiof, Mr TOA of HOA VINH Village.
- h. Psychological Operations. None.
- i. Communications. None.

PART IV

SUPPORTING DOCUMENTS

. Officer Assignments. See TAB A of Enclosure (1).

Report of Demolition Team Deployment, See TAB B of Enclosure (1).



1/jpn 26 May 1967

										,										
RYD ADD BV	Augó7 Dec67 SeniorMorFroBrd; SeniorMbrAwds	Red: Chismintoonto Son67 Perst Ffo: Posts10: Rots201rect	Conto, Votingo, Inso; Sevings	Registered Pubs; CustollasMat;	Fet; IS Conto; Mor Bn AwdsBrd	Soper BucivilAffettrso; TISO); BuClaimso Burdhandsbrd; Alternate Custodian ClassWat; Witnessingo for Dest	15. To 15. The second s	79 [2].				Jenés Policco; Embarkationo; EnSafetyo; Fireharshall; FireSecurityo; Bn Clubso	Jun67	Mov67 TechPubsContO; WitnessingO for DestofClassMat; CryptoSecurityO; Alt Custodian RegistoredPubs	00:07	Nov67	Jul 67 BnSecurityO; Brido, CareerAdvo	ound (bringel bring	Sepé7 BritessO; Brite Club Manager	Nov67 Feb68
T/O TIME AND DO	Bn Ondr Exect	to the state of th	מנואו מרואנו/דהם		-	Perso/Balegalo	0 0 /c 3	4-2 Alticol	Asst S-3/ABC Defo	Asst Sas	Asot S-3/ADED	⋥	Asst 5-3/Consto	Pitchcrommelt/Commo	P1tCmCrConstP1t	Pl tCuchBagrEquipFl t	HqCo Cadr	Test 5-4	Serveo Gadr	PltCndrinint7lt FltCndrifotorfransflt/ Bn MYO
13 7.07 70.5	1302/1310/1305		0130	-		1302	•		7705			1302/0240		2502	1360			1302	1302	. 1302/1310 3510
ACT BILLET	Licol 1302	10 TO 130	2ndLt 0130			lstLt 0130			205. 1305.	300	138	Ecjor 1302	Capt 1302	lstLt 2502	WO-1 1360	2ndLt 1302	Capt 1302	lstut .	Cept 1310	Capt 1310 2ndLt 3502
BILLET ON WE	1001	TO TON	#	i		. II		ffajor G	icab Cabi) (1) (1)	감감	ĵor) 1-1	01	Capt	Gapt			Capt Ca p t
DATE PATE	477		3026	· · · · · ·	ಳಿದ್ದಳ ಕ	7/ pr 67		1263		-	4	2700	1/ pr/67	1624				1199 R		3350 7428 -
	20215 20215	02200	097296			092641		200,000	0210/0			068321	090812	090797	098780	098039	090428	092425	084595	085396 099613
!	MARKES P WILL	य न जिल्लाम	MINITING J. R.			SHITH B D		DOUGHTHERY J W	METSEN 13			S III 7 II S		MOULTER R J	HIRITIN 1 W	TAYLOR S P		Schools P II	ONLINE II I	IROBLEASKT E A ILYEK T S

				-							
t ra	RTD ADD DV	Jul67 BnOrdO; BnFiscilo Nov67	Nov67 Dec67 Aug67		0ct67	Povol	Aprés Sepá7	79ga7	Sopó7 Sepó7 Novó7 Bn Special Serv O	Nov67	Aprós Seyó7 Novó7 Seyó7
•	n/o titlia/failit du	Fl tandrsupplyfl t/Supo Pl tandrötilfit Pltamormoterflt	uh 00 Cudr Eroco 71 tendrengrafit Fitendrengrafit		nga Co Gadr Arccutive O	F1 tOndrüngrfl t P1 tOndrün rP1t	71.comcrimgr71.t P1.comcrimgrP1.t	aga Co Cacr Executive O	n tondrögniplit N tondröngrilt N tondröngrilt N tondröngrilt	HDH Go Chadr Azzecudive O	Fitendringuipilt Fitendringrift Fitendringrift Fitendringrift
	T Act Nos	3002/0302 1320	1302/1320 1310 1302	1302/1310/0430	1302/1310/13051	1310	1301	7,302	1360 1302 1302	1302/5715	1320 /1310 1301 1302 1302
	BILIET VOS	1 000		1305	1302	1310	1302	1302	1302	1302	1305
	A CT PANT	S.pt	Capt WO 2ndIr	lstlå	Capt	0[:]	2ndLt 1s4Lt	168 168	Joth Loth 2ndlt	೧೮೧ ೦ ೬	2ndLt 1.stLt 2ndLt 2ndLt
\$	BILLET ACT	cont.	r respective	It	Capt Lå	ig:	444	Capt 18	inter Etter	S.D.	12 22 23
5	LINEAL # OR DATE	3758	1368 170 1199	382 -	2389	517	3956n 1Apr67		305 14.pr/67 2885	5698	26.15 14 pre 67 1473.3 1473.3
	Carrens	4	088012 098993 096057	089447	082342	869860	095288 093420	.032,734	099041 095048 095048	1 081638	093538 093372 096372 09298h
		MANE Sorvõo (Cont ¹ d) WIISON J W DYKE S N	Weights in dr 088012 independent of 09893 centranson of dr 08693	SEOFF JR	"B" Co Primeur J r	CLIVIT C F Jr	DAIDER J. R. SCHICG F. A.	TC EST TEST	MOCOLLONGH C.A. Crcsdz W.A. POO R. C. K.	INTERNIT J W III OGI638 2699	CROSS C F FROST V P CRILITON J E BIENNIE A J
										* * * * * * * * * * * * * * * * * * * *	- * *

ı	·	מם מכני	7.	Ş	7.			- ස ස	7. 7. 7. 88 83	7.88.2
٦,		9	Jul 67 Dec 67	Ap r 68	Sop67 Nov67	7. or 68	Zymo <u>I</u> I	Apri68 Apri68	Jun67 Sop67 Jun67 Sop67 Tay68 Hay68	Dec57 Apr68 Aug67
		T/O TIVIE/PUITURE DU	lstBrdgCo Cadr Executive O	FI Condraid Legal Ly PI Condraid (1714/Sugo DI ACADADA (1901)	71.0acming 25 71.0acming 71.5 71.0acming 71.5	3rd Bridge Go Ondr Exceptive	71.4CndrBrdgFlt Fl4CndrBrdgFlt Fr4CndrBrdgFlt	rremander og 1. Frem og 1. Frem og 1.	"A" Co Cadr Executive PitCacraquiplit PitCacraquiplit FitCacrangrit	Dontel Off Chaplain Bn Surgeon
		act bilier Pank nos act nos	Capt 1302 0302/1302 Capt 1302 1302	2ndit 3002 3002	1302 1stt 1302 1302 2ndLt 1302 1302	Capt 1302 1302/1310 1302	1302	andia 1300 1302 2ndia 1310 1331 2ndia 3010 3002	C.pt 1302 1302/1320 1stlt 1301 1302 2ndlt 1310 1310/1302 1stlt 1302 1302 2ndlt 1302 1301 2ndlt 1302 1301	
ŧ	Siz-	BILLEY	Capt Lt	MO I.t. 2r		بي 		40 2n	Capt Ca Lt Ls Lt 2n Lt 2n Lt 2n Lt 2n	1111
ž	LIMALL #	DATE Off. RATE	2886 14.pr67.	1209E	11.pr/67 3884	पट्य	000	41721 41751 41751	29577 1Apré7 3681 1Apré7 60013 1Apré7	
<u> </u>		SELVING	083482 090920	094298	093310	069328	800	090,112 091,112 091,216	063529 092647 093173 093678 092678	709739 7121465 700604
	· · · · · · · · · · · · · · · · · · ·	ZI/M	ist Bridge Co Intent V D Jr Kinble R M	T I IMOVIAVI	MOLSTAD. R. D. RADLECTK J Jr.	3rd Bridge Co	T II O TONOCHAN	SOLICIA U LA	CO "A" 94DJACT MINS 6 W Jr FLATZ W B VANIZADINGWAN T G FRONST R D FRONST R D FROM SERVICE S G	USH VOODBUNA R W VIILILAND J





Report of Demolition Team Deployment

On 17 May W O C.A. McCULLOUCH and 32 enlisted personnel were organized into ten, three man, assault demolition teams plus SSgt. W.J. SKID-10RE, Platoon Sergeant, and a corpsman. The 33 personnel were flown by helicopter from the 7th Engineer Bn LZ to the U.S.S. OKINAWA (LPH-3).

The team reported to the Operations Officer of the 1st Bn 3rd Marines and were reorganized into three ten man teams to be assigned to Companies A, B and C. At 0945 on 19 May the entire detachment landed by helicopter on CREEN BEACH in connection with Operation Hickory. They were assigned a beach sector by Major THORNBERRY (XO of 1/3) and began to dig protective holes. After approximately one hour on the beach the sector received approximately 30 rounds of mortar fire. Three men, including the corpsman, were wounded and evacuated.

At about 1130 on 19 May nine personnel were taken by LVT to Co "A". The remainder stayed on GREEN BEACH until 1530 on the 21st. There were two mortar attacks during daylight on the 20th. At 1530 on the 21st the detachment moved by LCM to WHITE BEACH and were landed with elements of 3rd Shore Party Bn and 3rd Engineer Bn. They remained in positions on the beach until the evening of the 23rd at which time they were returned by holicopter to the USS OKINAWA. They were returned to the 7th Engineer Bn CP at 1630 on the 24th.

The 9 men sent to "." 1/3 landed at BLUE BEACH and were taken under fire by artillery. They then were taken by LVT to join "A" Co at 1430. One man was evacuated (NBC) from the beach.

The next morning they were divided into two teams under the direction of SSgt SKIIMORE. Both teams were employed in the destruction of caves and they destroyed 52 caves.

On the 20th they returned to the beach where SSgt SKIIMORE destroyed 3 dud artillery rounds.

On the afternoon of the 24th they were heli-lifted to the OKIMAWA and were returned to the 7th Engineer Bn CP at 1300 on the 25th.

TAB B Enclosure (1)