

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
APO San Francisco 96602

3/MGL/r1b
5750
4 Feb 1969

From: Commanding Officer
To: Commanding General, First Marine Division (Field Historian)

Subj: Command Chronology

Ref: (a) MCO 5750.2
(b) FMFPac 5750.8
(c) DivO 5750.2B

Encl: ✓ (1) January Chronology

1. In accordance with reference (a), (b) and (c) enclosure (1) is hereby submitted.

M.G. Lilley
M.G. LILLEY
By direction

7TH ENGINEER BN
CMD CHRON
JAN 1969

3/MGL/r1b
5750

COMMAND CHRONOLOGY
1 January 1969 to 31 January 1969

INDEX

PART I - ORGANIZATIONAL DATA

PART II- NARRATIVE SUMMARY

PART III- SEQUENTIAL LISTING OF SIGNIFICANT EVENTS

PART IV- SUPPORTING DOCUMENTS

✓ TAB A - OFFICER ASSIGNMENTS

3/MGL/r lb
5750

PART I

ORGANIZATIONAL DATA

1. DESIGNATION

7th Engineer Battalion (Rein), FMF

COMMANDER

LtCol T.T. ANNAS

SUBORDINATE UNITS

<u>Unit</u>	<u>Commander</u>	<u>RTD</u>
Hq Co 23 Jan 69	1stLt A.S. HILLIARD 1stLt K.M. AOYAMA	2 February 1969 28 April 1969
Ser Co	Maj G.S. HAMILTON	11 September 1969
Co "A"	1stLt J.A. FRANTZ	22 March 1969
Co "B" 28 Jan 69	Capt M.J. ESPOSITO 1stLt E.W. MICK	4 February 1969 25 June 1969
Co "C"	Capt J.V. WITMER	9 May 1969
Co "D"	1stLt E. BOTELHO	18 September 1969

ATTACHED UNITS

1st Bridge Co 11 Jan 69	1stLt M.H. DARTY 1stLt R.C. LAGEMAN	Medevac 10 Jan 1969 5 September 1969
----------------------------	--	---

2. LOCATION

<u>Unit</u>	<u>Date Arrived in Country</u>	<u>Location</u>
7th Engineer Battalion	6 August 1965	DaNang, RVN
1st Bridge Co	8 December 1965	DaNang, RVN

3. STAFF OFFICERS

<u>Section</u>	<u>Officer</u>	<u>RTD</u>
Executive Officer	Major R.A. HOOK	20 November 1969
S-1	1stLt R.H. ALNUTT	10 January 1969
S-2/S-3	Major M.G. LILLEY	7 July 1969
S-4	Major J.T. MARSHALL	3 October 1969

3/MGL/r1b
5750

Supply Officer

2ndLt L.E. ERUSEMARK

12 October 1969

Sgt Maj

SgtMaj P.R. HAMBLETON

15 May 1969

4. AVERAGE MONTHLY STRENGTH

<u>USMC</u>		<u>USN</u>	
<u>OFF</u>	<u>ENL</u>	<u>OFF</u>	<u>ENL</u>
46	1,083	2	19

5. PERSONNEL GAINS AND LOSSES

<u>GAINS</u>		<u>LOSSES</u>	
<u>USMC</u>	<u>USN</u>	<u>USMC</u>	<u>USN</u>
OFF 0	1	3	1
ENL 46	1	42	5

3/MGL/r1b
5750

III MAF Work Orders Issued During January

III MAF 6389 - Construct and erect (4) - 20' sentry towers and (1) - 20' water tank tower for 1st Battalion, 26th Marines.

III MAF 6390 - Install two communication cables for CG, 2nd ROK Marine Brigade.

III MAF 6391 - Construct (6) - 175mm gun platforms.

III MAF Work Orders Completed in January

III MAF 6376 - Construct (28) strongbacks and (11) - 4 hole heads and provide 20 urinals for 1/26.

III MAF 6390 - Install two communication cables for CG, 2nd ROK Marine Brigade.

PART III

1. Sequential Listing of Significant Events

a. Personnel and Administration: - None

b. Enemy, weather, and terrain - A total of 7.14 inches of rain was recorded during the month of December.

<u>TIME</u>	<u>INCIDENT</u>	<u>COORDINATES</u>
011400H.	Company "D" personnel on job site received (2) M-79 rounds and small arms fire from suspected NVA. Returned fire with negative results.	AT 918509
040845H.	Company "B" mine sweep team reported one ROK wounded by sniper fire received in compound. Priority medevac completed.	BT 040610
101130H.	Company "A" personnel working with CAP 2-7-4 uncovered one suspected VC bunker.	AT 937823
110230H.	Company "D" received 5 mortar rounds inside Hill 37 compound. All units fell out into defensive positions. Negative casualties.	AT 921579
110840H.	Company "D" mine sweep team received small arms fire from Regional Forces at AT 926556. Took cover until Regional Forces became aware of mistake in identification.	AT 923555
131000H.	Company "D" sweep team found crater 14'x10'x2' on Route 540 same location where culvert was blown one week prior. Bottom of pit was blown for possible booby trap; negative secondary explosion.	AT 947584

3/MGL/r1b
5750

4 Feb

PART II

NARRATIVE SUMMARY

The 7th Engineer Battalion continued support of the III Marine Amphibious Force within the DaNang area. The battalion continued maintenance responsibility of 70 miles of road, and conducted daily mine sweeps of 40 miles of road. The battalion maintained 8 water points in the DaNang area producing 1,601,000 gallons of water. One platoon of the 1st Bridge Company continued to furnish tactical bridge support to the 9th Engineer Battalion at Chu Lai.

Company "A", 7th Engineer Battalion continued upgrading of Route 545 and 30 for class 50 traffic and maintenance of Route 544, 542, 540 and 10. One reinforced platoon is located at Hai Van Pass to conduct daily sweep of Route QL-1 from AT 927842 to AT 886954. Conducted daily sweep of Route 545.

Company "B", 7th Engineer Battalion continued upgrading of Route 1 for class 50 traffic. Due to the present tactical situation, maintenance work on Route 4 from BT 056589 to AT 912577 was unable to be performed. Conducted daily sweeps of Route QL-1 from AT 999707 to BT 090555.

Company "C", 7th Engineer Battalion continued upgrading of Route 540 North. One platoon was located at An Hoa to provide engineer support for construction of Combat Base. Conducted daily sweep of Route 8 and Route 540 from AT 949707 to 926606.

Company "D", 7th Engineer Battalion continued upgrading on Route 540 South for class 50 traffic and maintenance of Route 4 from BT 912577 to as required: portions of Route 4 east of Hill 37 were inaccessible due to tactical situation. Conducted daily sweep of Route 540 from AT 926606 to AT 925533.

III MAF Work Orders Outstanding 1 January 1969

III MAF 6376 - Construct (28) strongbacks, (11) 4 - hole heads and provide 20 urinals for 1/26.

III MAF 6377 - Construct one garbage shed and grease trap for 3/7.

III MAF 6379 - Construct 500 man messhall, (10) 4 - hole heads, (35) urinals and (5) shower units for 2/7 and 72 strong backs.

III MAF 6380 - Install septic tank at 5th Marines Dental Facility, An Hoa.

III MAF 6384 - Construct (26) strongbacks, (8) shower units, (24) 4 - hole heads, (1) pot shack, (1) GI building, and install hot water heater for 3/1.

III MAF 6385 - Construct (3) strongbacks, (16) 4 - hole heads, (1) 50' tower, (1) water tower, and (2) shower units for 1/1.

3/11/81
5750

051030H Company "B" sweep team called medevac for (6) ARVN and 1 civilian wounded when ARVN personnel carrier hit 35 lb. mine BT 069560

061100H Company "B" sweep team found one 35 lb. command detonated box mine, wires not attached, on Route QL-1S. Burned mine in place. BT 064572

061100H Company "B" sweep team found one 60 mm booby trap 10 meters off Route QL-1S. Blown in place. Bandages and rags covered with blood found in immediate area. BT 064572

070800H Company "C" sweep team found two 60 mm mortar rounds 15 meters from center of road. Not boobytrapped; blown in place. AT 967710

111030H Company "D" personnel received approx. 100 rounds of small arms fire while working at bridge construction site. Returned fire, Negative results. 1 ARVN WIA. AT 866573

151930H 7th Engineer Bn. received 4 rounds of small arms fire on perimeter from unknown source, Negative casualties. AT 946785

162145H The 7th Engineer Bn. received 6 rounds of small arms on the Battalion perimeter from an unknown source. Negative casualties. AT 946785

170920H Company "B" sweep team found one VC flag on west side of Route QL-1S. Not booby trapped. BT 038628

180830H Company "A" sweep team found an assortment of NLF propaganda leaflets on the roads and fences while sweeping Route 545 in the Hoa Vinh area. The villagers gave no indication of terrorism and made no mention of the presence of VC. Propaganda leaflets forwarded to Division G-2 AT 899798

202120H Company "D" at Hill 37 received 3 incoming mortars. Personnel fell out into defensive positions. Negative casualties. AT 915582

221750H Vietnamese boy brought one M-79 round into barber shop in compound. Boy handed it to a Marine from 1/7. Boy left shop, M-79 exploded. 5 emergency medevacs. 4 from 1/7, 1 from 1st Bridge Co. Boy was not apprehended. AT 925535

3/MGL/al
5750

230730H Company "B" sweep team reported Zappers Gulch bridge blown on Route QL-1S. North abutment good-one stringer up but bent. South abutment destroyed. Bypass open and in good condition. BT 045614

230800H Company "B" sweep team reported bridge blown on Route QL-1S. North and South abutments in fair condition - one stringer up. Bypass open and in good condition. BT 048605

230830H Company "B" received one 122 mm rocket round in their perimeter wire. Company "B" fell out to defensive positions. Negative further activity. Negative casualties. AT 996715

230900H OR#6, 7th Engineer Bn. received one rocket round 100 meters in front of bunker. Negative further activity. Negative casualties. AT 937773

231000H-
231630H 7th Engineer Bn. provisional rifle platoon joined FLC provisional rifle company and swept area AT 965766 to AT 972753. Searched all hooches and personnel found various AK-47's 10 VC KIA, 2 PF KIA.

231200H Company "C" sweep team was ambushed by large enemy force. Received M-79 rounds, AK-47 rounds and other automatic fire. Sweep team maintained defensive posture and engaged enemy for 90 minutes. Reactionary force from Company "C", 7th Engineer Bn. went to assist sweep team. 1-KIA, 6-WIA medevac, personnel from Company "C", 7th Engineer Bn. Enemy casualties unknown. Company "C" unable to complete the sweep. AT 949703

242350H Company "C" LP enroute to position received approximately 30 rounds of small arms fire from village. Returned fire and pulled back to Company "C" CP. Negative casualties. AT 950712

250130H One sapper squad attacked 40' bridge on Route 540. Attempted to blow bridge with satchel charge. 1/7 personnel returned fire at sappers near culvert on bypass. Probable 1 VC KIA. Negative damage to bridge or bypass. AT 925605

270120H Company "D" reported a 30-40 lb. charge was exploded under the first stiffener on west shore of fixed span bridge on Route 4. Bridge was impassable. AT 868573

3/MGL/r1b
5750

Finished wingwall repairs and placed 10 cu.yds. of fill at 40' Bridge AT 925605. Built bridge security platform at Marshall Bridge AT 919599. Replaced 35' of treadway on bridge on Route 540 AT 945695. Installed culvert on Route 540 AT 916593 and constructed headwalls on Route 540 AT 923529 and AT 922572. Hauled, spread, and graded 3,725 cu. yds. of fill at 2/7 construction site. Surveyors shot final dimension lines for messhall; began setting forms. Heavy Equipment hauled, spread, and graded 5,292 cu.yds. of fill in preparation of site for Chieu Hoi Village AT 958778. 1st Bridge Company prepared 580' of foot bridge treadway for shipment to 3rd Bridge Company.

(c) Ferry Operations

Date	Song Thu Bon		Tu Cau	
	Vehicles	Round Trips	Vehicles	Round Trips
12 Jan	111	22	74	29
13 Jan	87	16	-	-
14 Jan	104	29	-	-
15 Jan	121	31	-	-
16 Jan	117	34	-	-
17 Jan	86	23	began removal of ferry	
18 Jan	95	30	completed removal of ferry	

(d) Engineer Comments - Significant Events

12 Jan - Completed London Bridge redecking and handrail construction.

13 Jan - Company "A" personnel completed engineer support to CAP 2-7-4. Helped search area uncovering 15-55 gallon drums of rice and documents bearing names of local VC.

13-16 Jan - Tu Cau Ferry was operational, however due to the opening of the Cooper Bridge, the ferry was not used to transport any vehicles.

17 Jan - 1st Bridge Company began removal of Tu Cau Ferry.

18 Jan - 1st Bridge Company completed removal of Tu Cau Ferry.

(5) Operations 19 Jan - 25 Jan 1969

(a) Horizontal Construction - Hauled, spread, graded and rolled 2,145 cu.yds. of 3" (-) rock and 785 cu.yds. of fill on Route 540. Spread 29,400 gallons of oil on Route 540 to aid in mine detection and maintain surface stability. Hauled, spread and rolled 270 cu.yds. of fill on Route 540 Alt.

7
Enclosure (1)

3/MGL/r1b
5750

Finished wingwall repairs and placed 10 cu.yds. of fill at 40' Bridge AT 925605. Built bridge security platform at Marshall Bridge AT 919599. Replaced 35' of treadway on bridge on Route 540 AT 945695. Installed culvert on Route 540 AT 916593 and constructed headwalks on Route 540 AT 923529 and AT 922572. Hauled, spread, and graded 2,725 cu. yds. of fill at 2/7 construction site. Surveyors shot final dimension lines for messhall; began setting forms. Heavy Equipment hauled, spread, and graded 5,292 cu.yds. of fill in preparation of site for Chieu Hoi Village AT 958778. 1st Bridge Company prepared 580' of foot bridge treadway for shipment to 3rd Bridge Company.

(c) Ferry Operations

Date	Song Thu Bon		Tu Cau	
	Vehicles	Round Trips	Vehicles	Round Trips
12 Jan	111	22	74	29
13 Jan	87	16	-	-
14 Jan	104	29	-	-
15 Jan	121	31	-	-
16 Jan	117	34	-	-
17 Jan	86	23	began removal of ferry	
18 Jan	95	30	completed removal of ferry	

(d) Engineer Comments - Significant Events

12 Jan - Completed London Bridge redecking and handrail construction.

13 Jan - Company "A" personnel completed engineer support to CAP 2-7-4. Helped search area uncovering 15-55 gallon drums of rice and documents bearing names of local VC.

13-16 Jan - Tu Cau Ferry was operational, however due to the opening of the Cooper Bridge, the ferry was not used to transport any vehicles.

17 Jan - 1st Bridge Company began removal of Tu Cau Ferry.

18 Jan - 1st Bridge Company completed removal of Tu Cau Ferry.

(5) Operations 19 Jan - 25 Jan 1969

(a) Horizontal Construction - Hauled, spread, graded and rolled 2,145 cu.yds. of 3" (-) rock and 785 cu.yds. of fill on Route 540. Spread 29,400 gallons of oil on Route 540 to aid in mine detection and maintain surface stability. Hauled, spread and rolled 270 cu.yds. of fill on Route 540 Alt.

3/MGL/rlb
750

Hauled, spread and rolled 360 cu.yds. of fill on Route 4-West. Hauled, spread and graded 140 cu.yds. of fill on Marshall Bridge bypass AT 919599, 165 cu.yds. of fill on Crooked Bridge bypass AT 868573, and graded ferry landing approaches at Song Thu Bon. Received 6,542 tons of rock from RMC.

(b) Vertical Construction- Completed tower #4 and #5 for installation along the DaNang Wire Barrier. Constructed 2 - 8'x8' bunkers and began work on 20'x32' bunker with concrete slab at An Hoa. Built entranceway frames and wingwalls for multi-plate bunker at Engineers Pass AT 937773. Completed 16 - 4 hole heads and began construction of 50' tower at 1/1. Built 2 strongbacks, 2 SEA huts and installed one culvert at 1/26. Assembled 36", 24" and 18" culvert to be installed on Route 4 and Route 540-S. Installed 2 culverts on Route 4 AT 877572 and constructed headwall on Route 4 AT 927578. Hauled, spread and graded 870 cu.yds. of 3"(-) rock to fill in berms at 7th Bulk Fuel Company to improve drainage system. Hauled, spread, and graded 3,452 cu.yds. of fill and 380 cu.yds. of shot rock at 2/7 construction site. Began pouring concrete for 500 man messhall deck at 2/7. Completed construction of retaining wall at Crooked Bridge AT 868573.

(c) Ferry Operations

Song Thu Bon

<u>Date</u>	<u>Vehicles</u>	<u>Round Trips</u>
19 Jan	84	21
20 Jan	86	22
21 Jan	85	28
22 Jan	108	25
23 Jan	80	32
24 Jan	106	30
25 Jan	102	30

(d) Engineer Comments - Significant Events

- 20 Jan - 1st Bridge Company began disassembly and removal of 655' floating bridge at Song Cau Do.
- 23 Jan - 1st Bridge Company completed disassembly and removal of 655' floating bridge at Song Cau Do.
- 24 Jan - 1st Bridge Company erected 60' fixed span w/1 transom at Crooked Bridge bypass AT 868573.
- 25 Jan - 1st Bridge Company disassembled and removed 120' fixed span w/3 transoms at Crooked Bridge AT 868573.

(6) Operations 26 Jan - 31 Jan 1969

(a) Horizontal Construction - Hauled and spread 125 cu.yds. of 3"(-) rock and 180 cu.yds. of shot rock at Route 545 bypass AT 898813 in preparation for construction of class 60 bridge. Hauled, spread, graded and rolled 1,895 cu.yds. of 3"(-) rock and 720 cu.yds. of fill on Route 540. Spread 23,200 gallons of oil on Route 540 and 6,000 gallons of oil on An Hoa portion of Route 540 to aid in mine detection and maintain surface stability. Hauled, spread and rolled 235 cu.yds. of fill on Route 4-West.

3/MCL/rlb
5750

Hauled, spread, and graded 920 cu.yds. of fill on Marshall Bridge bypass AT 919599; 135 cu.yds. of fill on approaches to London Bridge AT 913588, and 20 cu.yds. of 3"(-) rock on ferry landing approaches at Song Thu Bon. Spread 2,000 gallons of oil at ISA, An Hoa. Received 5,442 tons of crushed rock from RPK.

(b) Vertical Construction - Completed tower #6, #7 and #8 for installation along the DaNang Wire Barrier. Continued construction of 50' tower at 1/1. Drove piles and attached cables to deadman for multi-plate bunker at Engineers Pass AT 937773. Continued construction of bunkers at Hai Van Pass. Layed decking for 2 - 10'x24' bunkers already constructed and poured slab of concrete for 20'x32' bunker at An Hoa. Completed driving piles for west abutment at Crooked Bridge AT 868573. Assembled 36" culvert for installation on Route 4. Constructed headwalls on Route 4 at AT 930579 and on Route 540 at AT 945686 and AT 943667. Made minor repairs to 35' bridge on Route 540 AT 943682 and replaced 320 board feet of treadway on Liberty Bridge Alpha AT 925535. Hauled, spread and graded 480' cu.yds. of fill and 160 cu.yds. of shot rock at 2/7 construction site; awaiting materials for 500 man messhall. Hauled, spread, and graded 670 cu.yds. of 3"(-) rock to fill in berms at 7th Bulk Fuel Company to improve drainage. Layed 2,980 sq.yds. of matting.

(c) Ferry Operation

Song Thu Bon

<u>Date</u>	<u>Vehicles</u>	<u>Round Trips</u>
26 Jan	69	28
27 Jan	155	40
28 Jan	95	27
29 Jan	101	32
30 Jan	113	46
31 Jan	97	29

(d) Engineer Comments - Significant Events

- 27 Jan - 1st Bridge Company began erection of 90' fixed span w/3 transoms on Route 545 bypass AT 898813.
- 28 Jan - Began construction of class 60 non-standard timber stringer bridge on Route 4 AT 868573.
- 30 Jan - 1st Bridge Company completed erection of 90' fixed span on Route 545 bypass AT 898813.
- 31 Jan - 1st Bridge Company disassembled and removed 60' fixed span w/2 transoms on Route 545 AT 898813.

3/MGL/rlb
5750d. Plans

(1) Continue general support of all units within the 1st Marine Division TAOR, or as assigned by III MAF Headquarters.

(2) Continue support of CAG units within 1st Marine Division TAOR, or as assigned by III MAF Headquarters.

(3) Continue maintenance of bridges within the 1st Marine Division TAOR, or as directed by III MAF Headquarters.

(4) Continue upgrading of Route 1.

(5) Continue upgrading of Route LPL 1.

(6) Continue upgrading of Route 545.

(7) Continue upgrading of Route 30.

(8) Continue maintenance of Route 540 to An Hoa.

(9) Continue maintenance of Route 544.

(10) Continue maintenance of Route 542.

(11) Continue maintenance of Route 10.

e. Training

(1) Command indoctrination and information for newly arrived personnel was conducted (7th Engr Bn).

(2) 1 enlisted personnel attended Scuba School (Subic Bay, Philippines).

(3) 1 officer attended Embarkation School (Okinawa).

(4) 1 officer attended Comm/Crypto (Japan).

(5) 2 enlisted personnel attended NCO Leadership Course (Division).

(6) 2 officers attended Officer Leadership Course (Division).

(7) 5 personnel attended Motor Transport Supervisors Course (11th M.T. Bn and 1st Tank Bn).

(8) 40 personnel attended Landmine Warfare School (1st Engr Bn).

(9) 2 personnel attended 16mm Projectionist School. (III MAF).

(10) 12 personnel attended Motor Transport Drivers School (7th Engr Bn).

3/MGL/rlb
5750

(11) Companies "B", "C" and "D" were given classes on Tactical Aspects of Chemical Operations by the Battalion NBC NCO.

(12) Personnel from Company "A", 7th Engr Bn gave school on Fundamentals of demolition to bridge security personnel from 1/26.

(13) 1st Bridge Company personnel gave school on operation, maintenance and safety of outboard motors to 3/7 personnel at Cobbs Bridge AT 945707.

f. Logistics, Equipment and Supply

(1) Administration

- (a) 2 Jan - 2/7 moved from Camp Love as tenants.
- (b) 5 Jan - Received 1,000,000 \$VN for AIK from III MAF.
- (c) 7 Jan - Received \$344,000 for 1st Bridge Company from Comptroller.
- (d) 7 Jan - One (1) M172A1 R&E Program.
- (e) 7 Jan - Three (3) Bath units received.
- (f) 12 Jan - Received two (2) new chain saws.
- (g) 13 Jan - 1/12 arrived as tenants.
- (h) 22 Jan - Received one (1) 55 GPM pump.
- (i) 22 Jan - Made liasion with NSA Contracting Officer to get Vietnamese trucks to haul rock.
- (j) 23 Jan - Company "C", 9th Engineer Battalion arrived as tenants.
- (k) 30 Jan - Command Management Material Inspection held by Col ANDULIS and team from 1st Marine Division.

(2) Supply

7th Engineer Battalion FME (AC 21300)

During the month of January, Battalion Supply processed 114 priority 02, 542 priority 05, and 165 priority 12 and 17 requisitions. Also processed were 1545 receipts from due, 1505 issues from due, and 514 issues from stock.

1st Bridge Company FME (AC 21325)

During the month of January 1st Bridge Supply processed 4 priority 02, 1 priority 05, and 0 priority 12 and 17 requisitions. Also processed were 34 receipts from due, 7 issues from due, and 7 issues from stock.

3/MGL/rlb
5750Motor Transport

Approximately 142,225 miles were logged in on the Battalion Motor Transport Vehicles during the month of January.

Maintenance

The Battalion Motor Transport Maintenance received 117 work orders, completed 78 work orders and sent 18 work orders to FSR during January. The Battalion Heavy Equipment Maintenance received 100 Engineer work orders completed 56 and sent 32 work orders to FSR during January. Four (4) items returned from FSR and 8 items were coded H during January.

Messing

The Battalion Messhall continues to provide four (4) meals daily except Sunday. The fourth meal being mid rations for duty personnel. On Sundays and Holidays a brunch is served replacing breakfast and dinner.

Medical

The Battalion Aid Station treated 1135 military, 374 Vietnamese, and 0 civilian workers. The Battalion Dental Clinic treated 204 military, 6 Vietnamese and 0 civilian workers.

g. Civil Affairs/Civic Action

- (1) The Civic Action Program continues on a daily basis.
- (2) Activities were as follows:
 - (a) The Medical Program provided treatment for 374 persons.
 - (b) The Battalion sponsored, Vietnamese brick factory produced a total of 19,400 soil-cement bricks.
 - (c) A total of 9,200 bricks were issued for various Civic Action projects throughout Quang Nam Province.
 - (d) A 2 - room school in Tung Son Hamlet is 95% complete.
 - (e) 3 bath houses in Tung Son are completed.
 - (f) A culvert was completed in An Ngai Tay Hamlet.
 - (g) A swine breeding project was completed in An Ngai Tay Hamlet.
 - (h) Twelve truck loads of scrapwood were delivered to the people of Hoa Thanh Village and Hoa Binh Refugee Camp.

PART IV

SUPPORTING DOCUMENTS

1. Officer Assignments, See TAB A of enclosure (1).

1/RHA/acp
5750
5 Feb 1969

<u>NAME</u>	<u>SERV. NO./MOS</u>	<u>RANK</u>	<u>PRIMARY DUTY</u>	<u>RTD</u>
ANNAS, T. T.	053496/1302/0430	Lt Col	Bn Comdr	30 Aug 69
AINUTT, R. H.	095814/0130/0102	1st Lt	S-1/Adj	10 Jan 70
AOYAMA, K. M.	0103117/1302	1st Lt	Civ Aff Off/Hq Co Comdr	28 Apr 69
CRAM, A. B.	0103164/1302	1st Lt	S-2	14 Apr 69
BRISSON, J. J.	0105725/1310	WO	Hvy Equip Plt Comdr	1 Aug 69
DICKEN, D. T.	0104170/1302	2nd Lt	Asst S-3/OIC Rock Crusher	25 Aug 69
FRANKE, R. A.	0104858/2501	2nd Lt	CommO	8 Sep 69
JONES, J. C.	0105555/1301	2nd Lt	Asst S-3 Off	23 Oct 69
LILLEY, M. G.	078896/1302/5702/0240	Maj	S-3 Off	7 Jul 69
MARSHALL, J. T.	080929/1302/1310	Maj	S-4 Off	30 Oct 69
MCALLISTER, G. D.	099031/1360	CWO-2	Const Plt Comdr	21 Dec 69
<u>SERVICE COMPANY</u>				
HAMILTON, G. S.	072022/1302/5903	Maj	CO	11 Sep 69
MORLAN, L. E.	0103700/1302	1st Lt	ExecO/UtilitiesO	9 Mar 69
GOODE, F. M.	0102777/3502	1st Lt	Bn MTO	21 Apr 69
HAMMACK, J. A.	0104222/3502	2nd Lt	Asst MTO	13 Sep 69
JACKSON, J. M.	098854/1310	CWO-2	Maint Plt Comdr	20 Aug 69
KRUSEMARK, L. E.	0104657/3002	2nd Lt	Bn SupO	11 Oct 69
<u>"A" COMPANY</u>				
FRANTZ, J. D.	095726/1302	1st Lt	CO	11 Mar 69
RINEHART, C. S.	0105243/1302	2nd Lt	ExecO	28 Sep 69
CARLSON, F. G.	0105884/1302	2nd Lt	Plt Comdr	23 Nov 69
FLAMMING, J. M.	0105512/1301	2nd Lt	Plt Comdr	17 Oct 69
GEERS, M. J.	0105916/1302	2nd Lt	Plt Comdr	28 Nov 69
<u>"B" COMPANY</u>				
MICK, E. W.	0100510/1302	1st Lt	CO	25 Jun 69
ERICKSON, R. L.	0105083/1302	2nd Lt	ExecO	28 Sep 69
ADAMS, R. E.	0105441/1302	2nd Lt	Plt Comdr	23 Oct 69
WISE, R. A. Jr.	0104959/1301	2nd Lt	Equip Plt Comdr	11 Dec 69
<u>"C" COMPANY</u>				
WITMER, J. V. II	095166/1302/1320	Capt	CO	9 May 69
GETTMAN, J. A.	0102613/1302	1st Lt	ExecO	1 Jun 69
BECKER, M. L.	0105866/1302	2nd Lt	Equip Plt Comdr	23 Nov 69
DEBUSSEY, R. C.	0104910/1301	2nd Lt	Plt Comdr	23 Nov 69
WILLS, H. J.	0106074/1302	2nd Lt	Plt Comdr	23 Nov 69
SOK OLOWSKI, T. E.	0104779/1302	2nd Lt	Plt Comdr	18 Aug 69
<u>"D" COMPANY</u>				
BOTELHO, E.	096213/1302	1st Lt	CO	18 Sep 69
GARRIDO, D. D.	0101081/1302	1st Lt	ExecO	29 Jun 69
LEONARD, R. L.	0105165/1302	2nd Lt	Equip Plt Comdr	29 Sep 69
LINDSEY, E. E.	0105959/1302	2nd Lt	Plt Comdr	23 Nov 69
MANGNALL, B. C. Jr.	0103650/1301	1st Lt	Plt Comdr	7 Jan 70
WHITE, E. G.	0105701/1302	2nd Lt	Plt Comdr	17 Oct 69

L/RHA/acp
5750

<u>NAME</u>	<u>SERV. NO./MOS</u>	<u>RANK</u>	<u>PRIMARY DUTY</u>	<u>RTD</u>
<u>1ST BRIDGE COMPANY</u>				
LAGEMANN, R. C.	0101216/1302	1stLt	CO	5Sep69
PASCARELLA, R. A.	0103721/1301	1stLt	ExecO	3Jan70
GORDON, T. E.	0105524/1302	2ndLt	PltCmdr	24Oct69
OSBECK, D. G.	0106007/1301	2ndLt	MaintPltCmdr	22Nov69
FRICER, K. D.	0104937/1302	2ndLt	PltCmdr	6Dec69
TORBET, P. A.	0104365/3002	2ndLt	SupO	16Sep69
<u>USN</u>				
ANDREWS, S. S.	728168/2105	Lt	BnSurgeon	27Jul69
COLEMAN, C. B.	723325/4105	Lt	BnChaplain	24Jul69