

HEADQUARTERS  
7th Engineer Battalion (Rein), FMF  
FPO San Francisco 96602

3/MGL/cwb  
5750  
7 Nov 1968


From: Commanding Officer  
To: Commanding General, First Marine Division (Field Historian)

Subj: Command Chronology

Ref: (a) MCO 5750.2  
(b) FMFPac 5750.8  
(c) DivO 5750.2B

Encl: ✓ (1) October Chronology

1. In accordance with reference (a), (b) and (c) enclosure (1) is hereby submitted.

  
M. G. LILLEY  
By direction

7TH ENGR BN

CMD CHRON

OCT 1968

5750  
7 Nov 1968

COMMAND CHRONOLOGY

1 October 1968 to 31 October 1968

INDEX

- PART I -- ORGANIZATIONAL DATA
- PART II -- NARRATIVE SUMMARY
- PART III -- SEQUENTIAL LISTING OF SIGNIFICANT EVENTS
- PART IV -- SUPPORTING DOCUMENTS
- ✓TAB A -- OFFICER ASSIGNMENTS

5750  
7 Nov 1968

## PART I

## ORGANIZATION DATA

1. DESIGNATIONCOMMANDER

7th Engineer Battalion (Rein), FMF

LtCol T. T. ANNAS

SUBORDINATE UNITS

<u>Unit</u>	<u>Commander</u>	<u>RTD</u>
HqCo	Capt. T.D. LEWIS	8 November 1968
ServCo	Capt. G.A. ROCCO	16 November 1968
Co"A"	1stLt. A.E. MORRISON	18 December 1968
Co"B"	Capt. M.J. ESPOSITO	4 February 1969
Co"C"	Maj. J.T. MARSHALL	1 July 1969
Co"D"	1stLt. E. BOTELHO	18 September 1969

ATTACHED UNITS

1st Bridge Co	1stLt. D.A. PEASENELL	18 December 1968
---------------	-----------------------	------------------

2. LOCATION

<u>Unit</u>	<u>Date Arrived in Country</u>	<u>Location</u>
7th Engineer Battalion	6 August 1965	DaNang, RVN
1st Bridge Co	8 December 1965	DaNang, RVN

3. STAFF OFFICERS

<u>Section</u>	<u>Officer</u>	<u>RTD</u>
Executive Officer	Major R.A. HOOK	20 November 1969
S-1	CWO E.A. HUFNAGEL	1 January 1969
S-2/S-3	Major M.G. LILLEY	7 July 1969
S-4	Major G.S. HAMILTON	11 September 1969
Supply Officer	2ndLt. L.E. KRUSEMARK	12 October 1969
Sgt Maj	SgtMaj P.R. HAMBLETON	15 May 1969

4. AVERAGE MONTHLY STRENGTH

<u>USMC</u>		<u>USN</u>	
<u>OFF</u>	<u>ENL</u>	<u>OFF</u>	<u>ENL</u>
53	1,124	2	24

5. PERSONNEL GAINS AND LOSSES

<u>GAINS</u>			<u>LOSSES</u>	
	<u>USMC</u>	<u>USN</u>	<u>USMC</u>	<u>USN</u>
<u>OFF</u>	10	0	13	0
<u>ENL</u>	43	0	33	0

6810

## PART II

## NARRATIVE SUMMARY

The 7th Engineer Battalion continued support of the III Marine Amphibious Force within the DaNang area. One platoon of the 1st Bridge Company continues to furnish tactical bridging support to the 9th Engineer Battalion at Chu Lai. On 15 October 1968 Administrative and Operational Control of the 3rd Bridge Company was passed to the 3rd Marine Division.

Company "A", 7th Engineer Battalion continues upgrading of Routes 545, 13C and 30 for class 50 traffic.

Company "B", 7th Engineer Battalion continued upgrading of Route 1 for class 50 traffic, and maintenance of Route 12 east and west.

Company "C", 7th Engineer Battalion continues upgrading of Route 540 north for class 50 traffic, and maintenance of Route 542.

Company "D", 7th Engineer Battalion continued upgrading of Route 540 south for class 50 traffic, and maintenance of Route 4 as required.

Progress on Phase II of the DaNang Barrier continued at a slow rate due to 40.8 inches of rain falling during the month of October.

## PART III

1. Topics

a. Personnel and Administration. None

b. Enemy, weather and terrain - A total of 40.8 inches of rain was recorded during the month of October.

<u>TIME</u>	<u>INCIDENT</u>	<u>COORDINATES</u>
010850H	Company "D" mine sweep team found one home made mine, blown in place.	AT 914598
021230H	Company "B" mine sweep team found one 105mm round wired to be command detonated, blown in place.	BT 069562
030915H	Company "D" mine sweep team found one 25 lb rock mine, removed and given to 5th Marines.	AT 912507
040955H	Company "D" mine sweep team found one booby trapped jungle boot with M-26 grenade, blown in place.	AT 925518
070945H	Company "D" mine sweep team found (2) 20 lb box mines 30 meters apart, blown in place.	AT 934632

100745H Company "C" mine sweep team found one M-26 in C-ration can, blown in place. AT 944693

100830H Company "C" mine sweep team found one box mine 15-20 lbs, blown in rice paddy. AT 942617

100850H Company "B" mine sweep team was involved when one 105 round was command detonated wounding 3 civilians and 2 7th Engr Bn personnel. BT 053594

101030H Service Company personnel in M-51 detonated mine. 1 USMC WIA. BT 066678

111030H Company "D" mine sweep team while in the process of blowing two boobytraps personnel detonated a 60mm round booby trap. 2 USMC WIA. AT 920509

111200H Company "D" mine sweep team found one M-26 grenade booby trap, blown in place. AT 917512

112315H Company "D" GP received 10-12 rounds of 60mm mortar fire, returned .50 cal fire. AT 917580

130940H Company "D" mine sweep team found one mine (unk type), blown in place. AT 912505

140800H Company "B" personnel while checking bridge detonated M-26 grenade booby trap. 1 USMC WIA. BT 046613

141910H 1st Bridge Company personnel received small arms fire along the Song Thu Bon River from AT 935532 to AT 978547 while attempting to recover Mike Boat from down river. Returned fire and sustained no casualties.

291015H Service Company reports 1 Vietnamese civilian vehicle detonated 40 lb mine. 1 civilian KIA. BT 038628

311015H Company "B" mine sweep team found one 20 lb rock mine, blown in place. BT 046613

c. Organization and Operations

- (1) Officer Assignments - See TAB A, Enclosure (1)
- (2) Operations

1 Oct: Hauled and spread 220 cu.yds. of crushed rock on Route 1 south. Hauled 375 cu.yds. of fill to bridge at AT 918599. Company "B" reports installed water gauges at bridge at BT 031649. Company "D" reports work on 40' bridge at AT 924606 is 60% complete.

Enclosure (1)

2 Oct: The Song Thu Bon Ferry is inoperable due to low water conditions and a sandbar blocking approaches (AT 923535). Spread and graded 280 cu.yds. of crushed rock on QL-1 section II - Dien Ban. 45' of 48" culvert was installed at BT 069565. Tam Giap bridge is 15% complete. Approach repairs to bridge at AT 926606 are 40% complete.

3 Oct: Spread 115 cu.yds. of fill to mine craters on Route 13C. Hauled and spread 190 cu.yds. of crushed rock on QL-1. Company "C" hauled 230 cu.yds. of fill to trash dump near 7th Engr Bn. Continued repair of 40' bridge at AT 924606, project is 85% complete.

4 Oct: Hauled and spread 175 cu.yds. of rock on Route 13C. Spread and graded 215 cu.yds. of crushed rock on QL-1 Section II - Dien Ban. Two towers completed and staged materials for 3 more at 1st MAW. 3rd Bridge Co continued construction of 370' M4T6 fixed span with trestle assemblies across the Cam Lo River YD 146603.

5 Oct: Hauled and spread 165 cu.yds. of rock on Route 13C. Spread and graded 230 cu.yds. of crushed rock on QL-1. Company "C" drove piles for headwalls, excavated for foundation, and worked on deadman installation for headwalls at the installation of 75 TPH rock crusher at 7th Engr Bn. Continued work on headwalls on Route 540 south.

6 Oct: Hauled and spread 150 cu.yds. of crushed and shot rock at BT 053594. 1st Bridge Co removed 45' fixed span on QL-1 at BT 052598. 3rd Bridge Co completed installation of the 353'8" Cam Lo Bridge at YD 146603.

7 Oct: Hauled and spread 180 cu.yds. of asphalt on QL-1 section III - Dien Ban. Graded portions of Route 540. Bridge at AT 866573 was caved in by a tank. A total of 35 vehicles were moved across the Song Thu Bon Ferry. Repair of the Tam Giap Bridge is 20% complete. Initial preparation for installment of censoring system in the DaNang Barrier was started. Hauled 200 cu.yds. of fill to bridge by-pass at AT 919598.

8 Oct: Hauled and spread 185 cu.yds. of asphalt on section II QL-1. The Song Thu Bon Ferry (AT 923535) is inoperable due to low water. Repairs to 40' bridge at AT 924606 are complete. 60' fixed span bridge at AT 866573 is complete. Installed 21' of culvert at AT 927610. By-pass at Marshall Bridge at AT 919598 is 90% complete.

9 Oct: Completed repair of bridge at AT 943695. Spread and graded 120 cu.yds. of rock on QL-1. Repair of the Tam Giap Bridge (BT 055592) is 29% complete. Laying of censoring devices at the DaNang Barrier is 10% complete. 3rd Bridge Co retracted 45' fixed span bridge from An Lo area YD 605310.

10 Oct: Spread and graded 80 cu.yds. of crushed rock on QL-1. Installed 2 sections of 48" culvert at Dien Ban. Project is 40% complete. Company "D" made access Route for Amtracs at Hill 37.

11 Oct: 1.95 inches of rain was recorded at the 7th Engr Bn during this reporting period. Continued laying censoring devices at the DaNang Barrier. Began laying remaining pipe for water in the installation of the MUST Unit at 1st Hospital Company.

12 Oct: 3.88 inches of rain was recorded in the 7th Engr Bn. Song Thu Bon Ferry continues to be inoperative due to low water conditions. Hauled and spread 200 cu.yds. of 5"(-) rock and 10 cu.mt. of sand for culverts at Dien Ban. 1st Bridge Co staged bridging for construction of a 320' MAT6 floating bridge at AT 961604.

13 Oct: The Song Thu Bon Ferry AT 923535 continues to be inoperative due to sand bar blocking approaches. 1st Bridge Co finished north approach to bridge at AT 961604. Began construction of 320' floating bridge at this location. Began pioneer work on Route LTL 4 from AT 911578 to AT 830559.

14 Oct: 6.38 inches of rain fell on the 7th Engr Bn CP during this reporting period. Song Thu Bon Ferry is inoperative due to swift current of the Song Thu Bon River. 1st Bridge Co laid MO-MAT to stabilize the approach in the construction of M-4/Glass 60 floating bridge at AT 961604. Also hauled 100 cu.yds. of 5"(-) rock to bridge approach.

15 Oct: 5 inches of rain fell on the 7th Engr Bn CP during this reporting period. Hauled and spread 140 cu.yds. of rock to Route 4. All roads in the 7th Engr Bn area of responsibility were reconned and found to be passable with exception of Route 33. The Song Thu Bon Ferry continues to be inoperative due to the fast flow of the Song Thu Bon River. 3rd Bridge Co installed a 45' fixed span bridge at YD 609312.

16 Oct: 10.73 inches of rain fell on the 7th Engr Bn CP area during this reporting period. 353' fixed span bridge with trestle assemblies at the Cam Lo River was washed out. Salvage operations have commenced. Installed a 45' fixed span bridge over existing structure at AT 946777. Inatalled 30' fixed span bridge at AT 919598.

17 Oct: Due to the heavy rains numerous roads and bridges in the DaNang TAOR are flooded and impassable. 3.24 inches of rain fell on the 7th Engr Bn CP during this reporting period. Bridge at AT 945695 washed out by heavy flooding. Bridge at AT 957718 washed out by heavy flooding.

18 Oct: The roads in the DaNang TAOR continue to be in poor condition as a result of the heavy rains. 3 inches of rain fell on the 7th Engr Bn CP during this reporting period. The Song Thu Bon Ferry is inoperative due to the rapid flow of the Song Thu Bon River. Placed 240 cu.yds. of 6" rock behind southern abutment for bridge at AT 945694.

19 Oct: 1.38 inches of rain fell on the 7th Engr Bn during this reporting period. Due to the heavy rainfall some of the roads and bridges in the DaNang TAOR are closed. Repaired headwalls at the following locations AT 907755 and AT 906762.



20 Oct: The Song Thu Bon Ferry continues to be inoperative due to the rapid current of the Song Thu Bon River. 1.10 inches of rain fell on the 7th Engr Bn CP during the reporting period.

21 Oct: The following bridges were either destroyed, washed out, damaged or flooded, AT 943695, AT 866573, AT 898813, AT 946775, AT 919598, AT 901806, AT 906762, AT 945711 and BT 031648. 1.73 inches of rain fell on the 7th Engr Bn CP during this reporting period.

22 Oct: The Song Thu Bon Ferry is inoperative due to high water and rapid current. Route QL-1 is closed due to Flooding. Assembled 40' of 36" culvert.

23 Oct: Constructed 45' fixed span on Route QL-1 at BT 036633. 1st Bridge Co retrieved 60' fixed span bridge at AT 866574. Hauled and spread 20 cu.yds. of crushed rock to AT 928517.

24 Oct: Song Thu Bon Ferry continues to be inoperative due to high water covering ferry landings. Hauled and placed 30 cu.yds. of 6"(-) rock at bridge approach and turn around on Route 545 at AT 898813. 1st Bridge Company installed anchorage system for 45' fixed span bridge at BT 036634.

25 Oct: Spread and graded 205 cu.yds. of 6" minus rock in washouts on Route QL-1. Installed 20' of 24" culvert at AT 939688. Worked on two culvert headwalls on Route 545. Laid 1,175 sq.ft. of matting at 7th Bulk Fuel Co. 1st Bridge Co began installation of a 120' fixed span bridge with three transoms at AT 866574.

26 Oct: Spread and graded 200 cu.yds. of rock on Route 13C. Hauled and spread 140 cu.yds. of fill on QL-1-Dien Ban. Began removing curbing, hand rails, and decking form first 5 spans on west side of bridge at AT 031649. Continued laying M8A1 matting at 7th Bulk Fuel Co.

27 Oct: Hauled and spread 108 cu.yds. of rock on Route 13C. Song Thu Bon Ferry is inoperative due to the high water level of the Song Thu Bon River. Laid a total of 8,685 sq.ft. to this date. Hauled 30 cu.yds. of rock to south ferry landing at AT 923535.

28 Oct: Hauled and spread 312 cu.yds. of 6" minus rock on north approach to bridge at AT 898813. Hauled and spread 125 cu.yds. of fill on approach to bridge at AT 866574. Graded Route 540. 1st Bridge Co constructed overhead cable system at Cooper Ferry at BT 031649.

29 Oct: Hauled and spread 276 cu.yds. of rock on Route 13C. Hauled and spread 365 cu.yds. of 5"(-) rock on Route QL-1. Spread 8 tons of asphalt on Route QL-1B. Hauled and spread 190 cu.yds. of fill on Route 540. Installed and tested two seismic devices on the DaNang Barrier. Graded berms for 7th Bulk Fuel Co.

30 Oct: Spread and compacted 150 cu.yds. of rock on Route QL-1. Hauled and spread 250 cu.yds. of fill on Route 540. Hauled and spread 276 cu.yds. of crushed rock on Route 13C. Made minor repairs to bridge at AT 915731. Constructed 5 float reinforced ferry at BT 031649.

31 Oct: Song Thu Bon Ferry completed 22 round trips. Assembled 4 30' culverts on Route QL-1. Installed 5,984 sq.ft. of M8A1 around road and installed temporary drainage at the 7th Bulk Fuel Co. 1st Bridge Co completed 5 float reinforced ferry at BT 031649. 1st Bridge Co removed 45' fixed span bridge at AT 941785.

d. Plans

- (1) Continue general support of all units within the 1st Marine Division TAOR, or assigned by III MAF Headquarters.
- (2) Continue support of CAG units within 1st Marine Division TAOR, or as assigned by III MAF Headquarters.
- (3) Continue maintenance of Bridges within 1st Marine Division TAOR, or as directed by III MAF Headquarters.
- (4) Continue upgrading of Route 1.
- (5) Continue upgrading of Route 130.
- (6) Continue upgrading of Route 545.
- (7) Continue upgrading of Route 30.
- (8) Continue maintenance of Route 540 to An Hoa.
- (9) Continue construction of DaNang Wire Barrier.

e. Training

- (1) Command indoctrination and information for newly arrived personnel and debriefing for those departing.
- (2) 1 enlisted attended Embark School. (Division)
- (3) 3 enlisted, 1 officer attended Basic Supply Accounting. (FLC)
- (4) 1 enlisted, 2 officers attended Embark School. (Okinawa)
- (5) 2 enlisted attended Infantry Weapons Repair Course. (Okinawa)
- (6) 1 enlisted attended Ammo Tech School. (Okinawa)
- (7) 1 officer, 1 SNCO and 1 enlisted attended Division Leadership Course. (Division)
- (8) 1 enlisted attended Projectionist School. (III MAF)
- (9) 1 enlisted attended Fiscal Clerk School. (Division)

f. Logistics, Equipment and Supply

- (1) Administration

October

- 4 Preparation were made for MARES/FORSTAT
- 10 Received eight (8) Truck, Dump. These Trucks were force feed.
- 16 Received one (1) MRS--200 Tractor, that was invoiced from 9th Engr Bn, to 7th Engr Bn.
- 19 Picked up secondary unit for 75 ton Rock Crusher.
- 26 Received thirteen (13) M123A1C 10 ton Truck, Tractor. Rate fourteen (14) by T/E, still one (1) short.
- 27 1st Bridge Company received one (1) M123A1C 10 ton Truck, Tractor rate by T/E.

(2) Supply

7th Engineer Battalion FMM (AC 21300)

During the month of October the Battalion Supply Section processed 148 priority O2 and 1,041 priority O5 requisitions and 289 priority 12 and 17 requisitions. Also processed were 957 receipts from due, 348 issues from due and 289 issues from warehouse.

1st Bridge Company FMM (AC 21325)

During the month of October 1st Bridge Company Supply Section processed 352 requisitions. Also processed were 126 receipts from due, 126 issues from due and 33 issues from warehouse.

Motor Transport

Approximately 102,050 miles were logged on the Battalion's Motor transport Vehicles during October.

Maintenance

The Battalion Maintenance Platoon completed 71 Motor Transport work orders during the month of October. A total of 119 work orders were submitted, 21 were sent to maintenance Battalion. Total work orders for Engineer Equipment numbered 86 with 51 completed and 8 were sent to FSR.

Messing

The Battalion Mess Staff continued to provide four meals daily except on Sunday; the fourth meal being a midnight ration for night crews. On Sunday a brunch replaces breakfast and dinner.

Medical

The Battalion Aid Station treated 1,114 military and 157 Vietnamese. During the month of October the Dental Clinic treated 312 military and 110 Vietnamese.

g. Civil Affairs/Civic Action

- (1) The Civic Action Program continues on a daily basis.
- (2) Activities were as follows:
  - (a) The MedCap Program provided treatment for two hundred sixty five persons.
  - (b) The Battalion sponsored, Vietnamese brickyard produced a total of 28,700 soil-cement bricks during this period.
  - (c) A total of 14,500 soil-cement bricks were issued for various Civic Action projects throughout Quang Nam Province.
  - (d) 6 bunkers in An Ngai Tay hamlet are 90% complete.
  - (e) A two-room school in Tung Son is 30% complete.
  - (f) A head in Tung Son is 15% complete.
  - (g) 3 bath houses in Tung Son are 75% complete.
  - (h) A head in Tung Son is 15% complete.
  - (i) A plow and spiked-tooth harrow were given to the farmers of An Ngai Tay hamlet.
  - (j) 3 garden plots were started in Hoa Thanh Village and Hoa Ninh Refugee camp utilizing American seeds and methods.
  - (k) A defensive perimeter in An Ngai Dong is 10% complete.
  - (l) A hand-type water pump was installed in Tung Son Hamlet.

PART IV

SUPPORTING DOCUMENTS

1. Officer Assignments, See TAB A of enclosure (1).

L/EAH/prm  
31 Oct 1968

<u>NAME</u>	<u>SERV. NO./MOS</u>	<u>RANK</u>	<u>PRIMARY DUTY</u>	<u>RTD</u>
ANNAS, T.T.	053486/1302/0430	LtCol	BnCmdr	30Aug69
HOOK, R.A.	060121/1302/0302	Maj	ExecO	20Nov69
AOYAMA, K.M.	0102117/1302	1stLt	CivAffOff	28Apr69
DICKEN, D.T.	0104170/1302	2ndLt	Asst S-3/OIC Rock Crusher	25Aug69
FRANKE, R.A.	0104858/2501	2ndLt	CommO	8Sep69
FRATZ, J.D.	095726/1302	1stLt	S-2	24Mar69
HAMILTON, G.S.	072022/1302	Maj	S-4	11Sep69
HILLARD, A.S.	094276/1302	1stLt	HqCoCmdr	2Feb69
HUFNAGEL, E.A.	079266/0130	CWO-2	S-1/Adj/LegO	1Jan69
LILLEY, M.G.	078896/1302/5702	Capt	S-3	7Jul69
MORIAN, L.E.	0103700/1302	1stLt	Asst S-3/ConstO	9Mar69
REID, G.H.	095009/1302	1stLt	Asst S-4	4Feb69
<u>SERVICE COMPANY</u>				
WITMER, J.V.	095166/1302/1320	1stLt	CO	9May69
BARBER, J.S.	096092/3010/3502	1stLt	Exec	16Dec68
PELTY, D.W., JR.	098649/0310	CWO-2	MainPltCmdr	13Dec68
GOODE, J.M.	0102777/3502	1stLt	BnMTC	21Apr69
HAMMACK, J.A.	0104222/3501	2ndLt	UtilO	13Sep69
KRUSEMARK, L.E.	0104657/3002	2ndLt	BnSupO	12Oct69
<u>"A" COMPANY</u>				
MORRISON, A.E.	097465/1302	1stLt	CO	18Dec68
LONG, R.L.	0102094/1302	1stLt	Exec	13Dec68
CARLSON, F.G.	0105884/1301	2ndLt	PltCmdr	23Oct69
CRAM, A.B.	0103164/1302	1stLt	PltCmdr	14Apr69
PLAMANK, J.H.	0105512/1301	2ndLt	EquipPltCmdr	17Oct69
RINEHART, C.S.	0105243/1301	2ndLt	PltCmdr	30Sep69
<u>"B" COMPANY</u>				
BSPPOSITO, M.J.	093085/1302/1320	Capt	CO	7Feb69
MICK, E.W.	0100510/1302	1stLt	Exec	25Jun69
ADAMS, R.E.	0105441/1301	2ndLt	PltCmdr	23Oct69
ERICKSON, R.L.	0105033/1301	2ndLt	PltCmdr	30Sep69
JACKSON, J.M.	098854/1310	CWO-2	EquipPltCmdr	29Aug69
JONES, J.C.	0105555/1301	2ndLt	PltCmdr	23Oct69
<u>"C" COMPANY</u>				
TERRSHALL, J.H.	080929/1302/1310	Capt	CO	30Oct69
KRUSER, L.W.	0102065/1302	1stLt	Exec	23Dec69
BROOKS, J.D.	0108187/1301	2ndLt	EquipPltCmdr	2Dec68
DEBUSSEY, R.C.	0104910/1301	2ndLt	PltCmdr	23Nov69
GETTMAN, J.A.	0102513/1302	1stLt	PltCmdr	3Jun69
SOKOLOWSKI, T.E.	0104779/1302	2ndLt	PltCmdr	18Aug69
WILLS, H.J.	0106074/1301	2ndLt	PltCmdr	23Nov69

## DECLASSIFIED

<u>NAME</u>	<u>SERV.NO.</u>	<u>RANK</u>	<u>PRIMARY DUTY</u>	<u>RTD</u>
<u>7th COMPANY</u>				
BOTELHO, E.	096213/1302	1stLt	CO	18Sep69
GARRIDO, D.D.	0101081/1302	1stLt	Exec	29Jun69
BRISSON, J.J.	0105725/1310	WO	PltCmdr	1Aug69
LEONARD, R.L.	0105165/1301	2ndLt	PltCmdr	29Sep69
LINDSEY, E.E.	0105952/1301	2ndLt	PltCmdr	23Nov69
WHITE, E.G.	0105701/1301	2ndLt	PltCmdr	17Oct69

1st BRIDGE COMPANY

FRASENELL, D.A.	094979/1302	1stLt	CO	18Dec68
LACEMAN, R.C.	0101216/1302	1stLt	PltCmdr	5Sep69
BECKER, M.L.	0105366/1301	2ndLt	PltCmdr	23Nov69
GORDON, T.E.	0105524/1301	2ndLt	PltCmdr	24Oct69
OSBECK, D.G.	0105007/1301	2ndLt	MaintPltCmdr	23Nov69
TORBET, P.A.	0104365/3002	2ndLt	SupO	16Sep69
UNGERN, R.F.N.	0102352/1302	1stLt	PltCmdr	12Dec68

USN

MCKENZIE, E. III	728369/2105	Lt	BnSurgeon	22Jul69
COLEMAN, G.B.	723325/4105	Lt	BnChaplain	24Jul69

DECLASSIFIED